

PMBOK / PMI | PMB-02

Assumption Log

Assumptions and constraints recorded, tested and closed through the project

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Assumption Log
Document reference	PMB-02-HEL-T2-v1.0
Project / Programme	Helios Tranche 2 — Scale Build
Version	1.0
Status	Baselined
Date	18 Sep 2026
Author	D. Okonkwo, Programme Manager
Owner	Project manager
Approver	Not applicable — a living log
Classification	Internal
Retention	7 years from programme closure

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
PMB-01	Project Charter	Initial assumptions originate here
PMB-22	Risk Register and Risk Report	Invalid assumptions become risks
PMB-27	Issue Log	Invalid assumptions may become issues

How to use this template

Aspect	Guidance
Purpose	Records every assumption and constraint identified during the project, who owns it, when it must be validated and what happens if it proves false. Assumptions that are never tested become the risks that materialise.
Framework	PMBOK / PMI — Integration Management — created in Develop Project Charter, maintained throughout
Created when	At project initiation
Reviewed / updated	At every progress review and stage boundary
Owner	Project manager
Approver	Not applicable — a living log
Format options	Document, presentation, register entry, or tool record — the content matters, not the medium.
Tailoring	Small projects may combine this with the risk register. Keep it separate where assumptions are numerous or long-lived.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- Each assumption has a validation date and a named owner
- The consequence of the assumption being wrong is stated
- Invalidated assumptions are converted to risks or issues, not just marked closed
- Constraints are distinguished from assumptions
- It is reviewed regularly, not only at initiation

Contents

Document control..... 2

 Version history.....2

 Reviewers.....2

 Approval.....2

 Related products.....2

How to use this template.....3

 Quality criteria.....3

1. Assumption and constraint log.....5

2. Invalidated assumptions — actions taken.....6

3. Review record.....7

1. Assumption and constraint log

Ref	Type	Description	Area	Source	Owner	Validate by	Consequence if invalid	Status	Outcome
AS M-001	Assumption	Vendor GPU allocation of 2,048 units for Tranche 2 will be honoured at the quoted delivery dates	Supply chain	Vendor allocation letter, Jun 2026	E. Santos, Procurement Lead	30 Sep 2026	Tranche 2 completion slips by at least one quarter and contract terms are renegotiated	Open	Under validation
AS M-002	Assumption	DXB-1 has 6 MVA of usable capacity available to the programme without a utility upgrade	Facilities	Site capacity study, May 2026	A. Kowalski, Data Centre Lead	15 Sep 2026	Tranche 2 capped at 1,024 GPUs and the AUH-2 site is brought forward two quarters	Closed	Validated — 6.2 MVA confirmed
AS M-003	Assumption	Three business units will migrate committed workloads within six months of hall A handover	Adoption	Business case, Apr 2026	V. Chandra, Head of AI Enablement	31 Mar 2027	Utilisation benefit of AED 14.2m over five years is not realised in full	Open	Commitments signed by two of three
AS M-004	Constraint	Training data classified as Restricted must remain within UAE borders at rest and in transit	Regulatory	Group data residency policy v4.2	L. Haddad, CISO	Standing	Not applicable — this is a fixed constraint on design	Open	Reflected in solution intent as fixed
AS M-005	Assumption	Liquid cooling maintenance can be absorbed by the existing facilities contract without an uplift	Operations	FM contract review, Jun 2026	G. Lindqvist, Service Operations Lead	31 Oct 2026	Annual run cost increases by approximately AED 780,000	Open	FM quotation awaited
AS M-	Constraint	No production change may be	Governance	Group change	G. Lindqvist	Standing	Not applicable — planned into	Open	Reflect

Ref	Type	Description	Area	Source	Owner	Validate by	Consequence if invalid	Status	Outcome
006		made during the Group financial close window, the last five working days of each quarter		policy	st, Service Operations Lead		the release calendar		ed in the schedule
AS M-007	Assumption	The existing 400G core has spare port capacity for four additional leaf pairs	Network	Network capacity model, Jul 2026	J. Ferreira, Network Lead	20 Sep 2026	Additional AED 2.1m of core switching required and eight weeks of lead time added	Closed	Validated — 12 ports free per spine
AS M-008	Assumption	Six SRE roles will be filled by December 2026 at the approved grade	Resource	Resource plan, May 2026	P. Raghavan, Platform Engineering Lead	31 Dec 2026	Contractor cost of approximately AED 1.4m per year continues into Tranche 3	Open	Four of six filled
AS M-009	Constraint	Capital funding is released in tranches at each stage gate and cannot be drawn ahead of gate approval	Financial	Group investment policy	C. Whitfield, Finance Business Partner	Standing	Not applicable — reflected in funding limit reconciliation	Open	Reflected in the cost baseline
AS M-010	Assumption	The chosen accelerator generation remains vendor-supported for at least five years from installation	Technical	Vendor roadmap briefing, Apr 2026	T. Nakamura, Chief Platform Architect	31 Mar 2027	Depreciation period shortens and the business case NPV falls by around 11%	Open	Under validation

2. Invalidated assumptions — actions taken

Ref	Date invalidated	What was found	Converted to	New ref	Impact
ASM-	30 Sep 2026	Under validation	Secure written	ASM-001	Tranche 2

Ref	Date invalidated	What was found	Converted to	New ref	Impact
001			migration commitments from three business units		completion slips by at least one quarter and contract terms are renegotiated
ASM-002	15 Sep 2026	Validated — 6.2 MVA confirmed	Secure written migration commitments from three business units	ASM-002	Tranche 2 capped at 1,024 GPUs and the AUH-2 site is brought forward two quarters
ASM-003	31 Mar 2027	Commitments signed by two of three	Run two live coolant-leak drills before hall A handover	ASM-003	Utilisation benefit of AED 14.2m over five years is not realised in full
ASM-004	Standing	Reflected in solution intent as fixed	Run two live coolant-leak drills before hall A handover	ASM-004	Not applicable — this is a fixed constraint on design
ASM-005	31 Oct 2026	FM quotation awaited	Engage vendor performance engineering for two weeks per hall	ASM-005	Annual run cost increases by approximately AED 780,000
ASM-006	Standing	Reflected in the schedule	Secure written migration commitments from three business units	ASM-006	Not applicable — planned into the release calendar

3. Review record

Date	Reviewed by	Assumptions added	Assumptions closed	Notes
15 Dec 2026	30 Nov 2026	Funded from the Tranche 2 allocation of AED 118,000,000	18 Sep 2026	Complete — no exceptions
30 Nov 2026	15 Oct 2026	Evidenced in the Tranche 2 gate pack, section 4	26 Feb 2027	At risk — escalated to the value stream sponsor
15 Oct 2026	18 Sep 2026	Reported through the	Open	Complete — signed off at the readiness review

Date	Reviewed by	Assumptions added	Assumptions closed	Notes
		<i>monthly benefit tracking report</i>		
18 Sep 2026	25 Jun 2027	<i>Escalated to the Portfolio Board where it exceeds programme tolerance</i>	18 Sep 2026	<i>In progress — on track for the launch date</i>