

PMBOK / PMI | PMB-18

Resource Management Plan

How physical and team resources will be acquired, managed and released

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Resource Management Plan
Document reference	PMB-18-HEL-T2-v1.0
Project / Programme	Helios Tranche 2 — Scale Build
Version	1.0
Status	Baselined
Date	18 Sep 2026
Author	D. Okonkwo, Programme Manager
Owner	Project manager
Approver	Sponsor and resource-owning line managers
Classification	Internal
Retention	7 years from programme closure

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
PMB-12	Activity and Milestone List	Source of resource requirements
PMB-19	Team Charter and RACI	Team working arrangements
P3O-09	Capacity and Resource Plan	Portfolio-level equivalent

How to use this template

Aspect	Guidance
Purpose	Describes how project resources will be estimated, acquired, developed, managed and released, covering both team members and physical resources such as equipment, facilities and materials.
Framework	PMBOK / PMI — Resource Management — Plan Resource Management
Created when	During planning
Reviewed / updated	At each phase boundary and when resource conflicts arise
Owner	Project manager
Approver	Sponsor and resource-owning line managers
Format options	Document, presentation, register entry, or tool record — the content matters, not the medium.
Tailoring	The release plan is the section most often omitted and most often needed. People held on a project beyond their usefulness are a cost, and people released without notice damage relationships with line managers.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- Resource requirements are stated by skill and by period, not just headcount
- Acquisition route is named per resource — internal, contract, supplier
- Release timing is planned, not left to chance
- Training and development needs are identified before they become a delay
- Line manager agreement is recorded, not assumed

Contents

Document control.....	2
Version history.....	2
Reviewers.....	2
Approval.....	2
Related products.....	2
How to use this template.....	3
Quality criteria.....	3
1. Resource requirements.....	5
2. Acquisition approach.....	5
3. Roles and responsibilities.....	6
4. Project organisation chart.....	6
5. Training and development.....	7
6. Team development approach.....	7
7. Physical resources.....	7
8. Resource release plan.....	8
9. Resource risks and conflicts.....	9

1. Resource requirements

Role / resource	Skill requirement	Quantity	From	To	FTE	Source
Platform engineer (SRE)	Kubernetes at scale, GPU scheduling, Go or Python	6	Oct 2026	Jul 2027	6.0	Recruitment, with contractor bridge
Network engineer — fabric	400G Ethernet, RoCEv2, congestion control tuning	3	Sep 2026	Apr 2027	2.5	Internal from the network team
Data centre engineer	Liquid cooling, high-density power, structured cabling	4	Sep 2026	Jun 2027	3.5	Internal plus M&E contractor
Security architect	Multi-tenant isolation, supply chain security, cloud-native controls	1	Sep 2026	Jul 2027	0.8	Internal from Group Security
ML platform engineer	MLOps tooling, experiment tracking, lineage	3	Nov 2026	Jul 2027	3.0	Internal conversion from data engineering
Storage engineer	Parallel filesystems, metadata tuning	2	Oct 2026	Mar 2027	1.5	Vendor professional services
Business change lead	Adoption, training design, stakeholder engagement	1	Sep 2026	Dec 2027	1.0	Internal from Group Change
Project management office analyst	Planning, RAID, reporting, assurance	2	Sep 2026	Jul 2027	2.0	Internal from the P3O

2. Acquisition approach

Resource	Acquisition route	Lead time	Owner	Line manager agreement	Status
Platform engineer (SRE)	Recruitment, with contractor bridge	12 weeks	D. Okonkwo, Programme Manager	4 of 6 filled	4 of 6 filled
Network engineer — fabric	Internal from the network team	4 weeks	D. Okonkwo, Programme Manager	Filled	Filled
Data centre engineer	Internal plus M&E contractor	6 weeks	D. Okonkwo, Programme Manager	Filled	Filled
Security architect	Internal from Group Security	2 weeks	D. Okonkwo, Programme Manager	Filled	Filled
ML platform engineer	Internal conversion from data	8 weeks	D. Okonkwo, Programme	2 of 3 filled	2 of 3 filled

Resource	Acquisition route	Lead time	Owner	Line manager agreement	Status
	engineering		Manager		
Storage engineer	Vendor professional services	4 weeks	D. Okonkwo, Programme Manager	Filled	Filled
Business change lead	Internal from Group Change	4 weeks	D. Okonkwo, Programme Manager	Filled	Filled
Project management office analyst	Internal from the P3O	2 weeks	D. Okonkwo, Programme Manager	Filled	Filled

3. Roles and responsibilities

Role	Responsibilities	Authority	Competency required	Reports to
Agile Release Train — all teams	Applies across DXB-1 halls A and B for the Tranche 2 scale build	N. Ozturk, ML Platform Lead	Carried forward from the Tranche 1 lessons register	F. Mansour, Business Change Lead
Programme Board	Excluded from Tranche 2 and deferred to the AUH-2 second site	B. Oyelaran, Quality and Assurance Lead	Handled through the Agile Release Train rather than the predictive workstreams	D. Okonkwo, Programme Manager
Programme Manager and workstream leads	Confirmed at the Tranche 1 end-of-tranche review, 18 Sep 2026	T. Nakamura, Chief Platform Architect	Delegated to the Programme Manager within the agreed tolerance	K. Adeyemi, Security Architect
CISO and Security Architect	Covers the 2,048-GPU estate and the parallel filesystem tier	F. Mansour, Business Change Lead	Verified at hall A acceptance on 26 Feb 2027	I. Petrova, Data Platform Lead

4. Project organisation chart

Insert the chart. Show reporting lines into the project and the retained line management relationship.

The Programme Board meets monthly, chaired by the Group CTO as Senior Responsible Owner, with the Director of Infrastructure, CISO, Finance Business Partner and the three consuming business unit heads. Delivery workstreams report weekly to the Programme Manager. The Agile Release Train holds PI planning quarterly, with Business Owners drawn from the same board. The P3O provides assurance, reporting standards and the RAID consolidation.

5. Training and development

Ref	Who	Need	How met	By when	Cost
TAD-01	Service operations engineers (12)	Liquid cooling operations and coolant leak response	Vendor-delivered classroom plus two witnessed live drills	Jan to Feb 2027	AED 180,000
TAD-02	Platform run team (9)	GPU scheduling, quota policy and platform operations	Vendor training plus shadowing during hall A build	Nov 2026 to Mar 2027	AED 240,000
TAD-03	Researchers and data scientists (140)	Platform onboarding, job submission and experiment tracking	Fortnightly hands-on cohorts with lab time	Oct 2026 to Mar 2027	AED 320,000
TAD-04	Business unit finance partners (6)	Chargeback model, rate card and statement interpretation	Single half-day briefing with worked examples	Oct 2026	AED 40,000
TAD-05	Security operations (8)	GPU estate telemetry, admission control alerts and break-glass review	Workshop plus runbook walkthrough	Mar 2027	AED 90,000
TAD-06	ART teams (84)	SAFe for Teams and platform domain context	Certified training before ART launch	Sep 2026	AED 410,000

6. Team development approach

How the team will be brought together and developed — kick-off, co-location, ways of working, recognition.

Delivery is phased into three tranches, each ending with a formal review and a funding gate. Facilities and hardware workstreams follow a predictive approach with design freeze points, because their lead times and physical dependencies do not tolerate emerging requirements. The platform, MLOps and security workstreams run on a quarterly planning interval with an Agile Release Train, because their requirements are genuinely emergent and the feedback loop from researchers is short.

7. Physical resources

Resource	Quantity	Required from	Required to	Source	Owner	Status
Configuration management database	8	23 Apr 2027	Reviewed monthly at the Programme Board	Programme SharePoint — Helios / Tranche 2 / Governance	D. Okonkwo, Release Train Engineer	Not started
Assurance evidence pack, Tranche 2 gate	5	31 Mar 2027	Covers the 2,048-GPU estate and the parallel filesystem tier	Configuration management database	A. Kowalski, Data Centre Lead	Open
ALM tool — Helios ART board	3	26 Feb 2027	Applies across DXB-1	Assurance evidence pack,	R. Al Mazrouei,	In progress

Resource	Quantity	Required from	Required to	Source	Owner	Status
			<i>halls A and B for the Tranche 2 scale build</i>	<i>Tranche 2 gate</i>	<i>Group CTO</i>	
<i>Solution intent wiki, DXB-1 platform space</i>	<i>25</i>	<i>31 Jan 2027</i>	<i>Applies from hall A handover; hall B follows in Tranche 2 closure</i>	<i>ALM tool — Helios ART board</i>	<i>C. Whitfield, Finance Business Partner</i>	<i>Complete</i>

8. Resource release plan

Resource	Release date	Notice required	Returning to	Handover required	Confirmed
<i>Platform engineer (SRE)</i>	<i>Jul 2027</i>	<i>Handled through the Agile Release Train rather than the predictive workstreams</i>	<i>Transfers to the platform run team at MS-12</i>	<i>Evidenced in the Tranche 2 gate pack, section 4</i>	<i>4 of 6 filled</i>
<i>Network engineer — fabric</i>	<i>Apr 2027</i>	<i>Maintained by the P3O as part of the assurance evidence library</i>	<i>Returns to the network team from May 2027</i>	<i>Reviewed at each PI boundary by the Release Train Engineer</i>	<i>Filled</i>
<i>Data centre engineer</i>	<i>Jun 2027</i>	<i>Covers the 2,048-GPU estate and the parallel filesystem tier</i>	<i>Two retained for Tranche 3, two released</i>	<i>Subject to closure of ISS-003 before multi-tenant go-live</i>	<i>Filled</i>
<i>Security architect</i>	<i>Jul 2027</i>	<i>Delegated to the Programme Manager within the agreed tolerance</i>	<i>Returns to Group Security at MS-12</i>	<i>Reviewed monthly at the Programme Board</i>	<i>Filled</i>
<i>ML platform engineer</i>	<i>Jul 2027</i>	<i>Escalated to the Portfolio Board where it exceeds programme tolerance</i>	<i>Transfers to the platform run team at MS-12</i>	<i>Applies from hall A handover; hall B follows in Tranche 2 closure</i>	<i>2 of 3 filled</i>

Resource	Release date	Notice required	Returning to	Handover required	Confirmed
Storage engineer	Mar 2027	Confirmed at the Tranche 1 end-of-tranche review, 18 Sep 2026	Contract ends 31 Mar 2027	Dependent on the Enterprise Identity Programme (DEP-003)	Filled
Business change lead	Dec 2027	Applies only to workloads classified Restricted or above	Continues into Tranche 3	Reflected in the solution intent as a fixed constraint	Filled
Project management office analyst	Jul 2027	Reported through the monthly benefit tracking report	Returns to the P3O at MS-12	Confirmed with the FM provider under the existing facilities contract	Filled

9. Resource risks and conflicts

Ref	Risk / conflict	Impact	Response	Owner
RSK-001	No	5	Allocation confirmed in writing at contract award; 20% of Tranche 2 volume dual-sourced; staged acceptance so hall A can proceed independently of hall B	E. Santos, Procurement Lead
RSK-002	Yes — mitigated	5	Structural survey completed before hall B order; CDU capacity modelled at N+1; contingency for a reduced 1,536-GPU configuration held	A. Kowalski, Data Centre Lead
RSK-003	No	5	Namespace and network policy isolation validated by penetration test before multi-tenant go-live; per-tenant KMS keys; quarterly control testing	L. Haddad, CISO
RSK-004	Yes — mitigated	3	Two contractors engaged from October 2026 with knowledge-transfer clauses; internal conversion programme from the infrastructure team	P. Raghavan, Platform Engineering Lead
RSK-005	No	4	NCCL benchmark gate at pilot exit; vendor performance	J. Ferreira, Network Lead

Ref	Risk / conflict	Impact	Response	Owner
			<i>engineering engaged for two weeks per hall; fallback to reduced job scale documented</i>	