

PRINCE2 | P2-10

Project Initiation Documentation

The baselined "what, why, who, how, when and how much" of the project

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Project Initiation Documentation
Document reference	P2-10-HEL-T2-v1.0
Project / Programme	Helios Tranche 2 — Scale Build
Version	1.0
Status	Baselined
Date	18 Sep 2026
Author	D. Okonkwo, Programme Manager
Owner	Project Manager
Approver	Project Board (Authorise the Project)
Classification	Internal
Retention	7 years from programme closure

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
P2-02	Project Brief	Source
P2-03	Project Product Description	Component
P2-04	Business Case	Component
P2-05	Benefits Management Approach	Component
P2-06	Risk Management Approach	Component

Reference	Product	Relationship
P2-07	Quality Management Approach	Component
P2-08	Change Control Approach	Component
P2-09	Communication Management Approach	Component
P2-11	Plan	Project Plan is a component

How to use this template

Aspect	Guidance
Purpose	Assembles the key information needed to start the project on a sound basis, conveys that information to all concerned, and acts as the baseline against which progress and success are judged.
Framework	PRINCE2 — Assembled in Initiating a Project; baselined at Authorise the Project; updated at each stage boundary
Created when	Initiating a Project
Reviewed / updated	At each stage boundary — the current version is the live baseline
Owner	Project Manager
Approver	Project Board (Authorise the Project)
Format options	A single document, a set of linked documents, or a collection of records in a project management tool.
Tailoring	Scale the depth of each section to the scale, risk and complexity of the work. Delete sections that add no value and record the tailoring decision in the governance approach.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- It is not simply the Project Brief reissued — it demonstrably develops it
- It is accurate, complete and internally consistent across all components
- The whole project can be understood from it by someone not previously involved
- Component approaches are consistent with one another and with corporate standards
- Tolerances are set at every level and the escalation route is clear

Contents

Document control.....	2
Version history.....	2
Reviewers.....	2
Approval.....	2
Related products.....	2
How to use this template.....	4
Quality criteria.....	4
1. Project definition.....	6
2. Project approach.....	6
3. Business Case.....	6
4. Project management team structure and role descriptions.....	6
Organisation chart.....	6
Appointments.....	6
5. Quality Management Approach.....	7
6. Change Control Approach.....	7
7. Risk Management Approach.....	7
8. Communication Management Approach.....	8
9. Project Plan.....	8
10. Project controls.....	8
Stage structure.....	8
Reporting and review controls.....	8
Escalation route.....	9
11. Tailoring of PRINCE2 for this project.....	9
12. Tolerances.....	9

1. Project definition

Carried forward from the Project Brief and refined: background, objectives, desired outcomes, scope and exclusions, constraints, assumptions, users and interested parties, interfaces.

Programme Helios — Tranche 2 scale build, DXB-1 halls A and B. Reviewed monthly at the Programme Board. Detail is maintained by the Project Manager and reviewed at the monthly Programme Board.

2. Project approach

The confirmed delivery approach, including any decisions made since the brief.

Delivery is phased into three tranches, each ending with a formal review and a funding gate. Facilities and hardware workstreams follow a predictive approach with design freeze points, because their lead times and physical dependencies do not tolerate emerging requirements. The platform, MLOps and security workstreams run on a quarterly planning interval with an Agile Release Train, because their requirements are genuinely emergent and the feedback loop from researchers is short.

3. Business Case

Insert the detailed Business Case (P2-04) or reference it as a companion document.

Programme Helios — Tranche 2 scale build, DXB-1 halls A and B. Reported through the monthly benefit tracking report. Detail is maintained by the Project Manager and reviewed at the monthly Programme Board.

4. Project management team structure and role descriptions

Organisation chart

Insert chart showing Project Board, Project Manager, Team Managers, Project Assurance, Change Authority and Project Support.

Appointments

Role	Name	Organisation	Time commitment	Confirmed
Executive	H. Farrell, Director of Infrastructure	H. Farrell, Director of Infrastructure	H. Farrell, Director of Infrastructure	H. Farrell, Director of Infrastructure
Senior User	J. Ferreira, Network Lead	Group Technology — Infrastructure and Platform	Developer pushes to the platform monorepo; pre-commit hooks run secret scanning	25 Jun 2027
Senior Supplier	B. Oyelaran, Quality and Assurance Lead	Group Technology — Infrastructure and Platform	Developer pushes to the platform monorepo; pre-commit hooks run secret scanning	25 Jun 2027
Project Manager	D. Okonkwo, Programme Manager	D. Okonkwo, Programme Manager	D. Okonkwo, Programme Manager	D. Okonkwo, Programme Manager
Team Manager	D. Okonkwo, Release	Group Technology —	Developer pushes	15 Dec 2026

Role	Name	Organisation	Time commitment	Confirmed
	Train Engineer	Infrastructure and Platform	to the platform monorepo; pre-commit hooks run secret scanning	
Project Assurance	T. Nakamura, Chief Platform Architect	Group Technology — Infrastructure and Platform	Developer pushes to the platform monorepo; pre-commit hooks run secret scanning	30 Nov 2026
Change Authority	D. Okonkwo, Programme Manager	D. Okonkwo, Programme Manager	D. Okonkwo, Programme Manager	D. Okonkwo, Programme Manager
Project Support	V. Chandra, Head of AI Enablement	Group Technology — Infrastructure and Platform	Developer pushes to the platform monorepo; pre-commit hooks run secret scanning	18 Sep 2026

5. Quality Management Approach

Insert or reference P2-07.

Delivery is phased into three tranches, each ending with a formal review and a funding gate. Facilities and hardware workstreams follow a predictive approach with design freeze points, because their lead times and physical dependencies do not tolerate emerging requirements. The platform, MLOps and security workstreams run on a quarterly planning interval with an Agile Release Train, because their requirements are genuinely emergent and the feedback loop from researchers is short.

6. Change Control Approach

Insert or reference P2-08.

Delivery is phased into three tranches, each ending with a formal review and a funding gate. Facilities and hardware workstreams follow a predictive approach with design freeze points, because their lead times and physical dependencies do not tolerate emerging requirements. The platform, MLOps and security workstreams run on a quarterly planning interval with an Agile Release Train, because their requirements are genuinely emergent and the feedback loop from researchers is short.

7. Risk Management Approach

Insert or reference P2-06.

Delivery is phased into three tranches, each ending with a formal review and a funding gate. Facilities and hardware workstreams follow a predictive approach with design freeze points, because their lead times and physical dependencies do not tolerate emerging requirements. The platform, MLOps and security workstreams run on a quarterly planning interval with an Agile Release Train, because their requirements are genuinely emergent and the feedback loop from researchers is short.

8. Communication Management Approach

Insert or reference P2-09.

Delivery is phased into three tranches, each ending with a formal review and a funding gate. Facilities and hardware workstreams follow a predictive approach with design freeze points, because their lead times and physical dependencies do not tolerate emerging requirements. The platform, MLOps and security workstreams run on a quarterly planning interval with an Agile Release Train, because their requirements are genuinely emergent and the feedback loop from researchers is short.

9. Project Plan

Insert or reference the Project Plan (P2-11), including the product breakdown structure, product flow diagram, schedule, budget and stage boundaries.

Programme Helios — Tranche 2 scale build, DXB-1 halls A and B. Agreed with the integration partner at design freeze, 15 Oct 2026. Detail is maintained by the Project Manager and reviewed at the monthly Programme Board.

10. Project controls

Stage structure

Stage	Purpose	Start	End	Key products
Tranche 1	Foundation — 256-GPU pilot cluster in DXB-1, proving power, cooling and fabric design	15 Dec 2026	31 Jan 2027	Operations runbook set with two completed live drills
Tranche 2	Scale — 2,048 GPUs across DXB-1 halls A and B, production platform and MLOps stack	31 Jan 2027	26 Feb 2027	Independent security assurance report with findings closed
Tranche 3	Multi-tenancy and resilience — 4,096 GPUs, AUH-2 second site, chargeback and DR	26 Feb 2027	31 Mar 2027	400G fabric commissioned and NCCL-validated

Reporting and review controls

Control	Frequency	Owner	Recipient
Checkpoint Report	Weekly	D. Okonkwo, Programme Manager	F. Mansour, Business Change Lead
Highlight Report	Significant impact with a workaround available — response within one working day	D. Okonkwo, Programme Manager	Significant impact with a workaround available — response within one working day
End Stage Report / assessment	Tranche 2 — Scale build	D. Okonkwo, Programme Manager	Tranche 2 — Scale build
Exception process	Each iteration	D. Okonkwo, Programme Manager	N. Ozturk, ML Platform Lead
Project Board meeting	At each stage	D. Okonkwo, Programme	WS4 Platform and

Control	Frequency	Owner	Recipient
	boundary	Manager	orchestration

Escalation route

How exceptions travel from Team Manager to Project Manager to Project Board to corporate/programme management.

11. Tailoring of PRINCE2 for this project

Record what has been tailored, why, and what the resulting risk is. Tailoring must be a conscious, recorded decision — not a silent omission.

Element	Standard approach	Tailored approach	Rationale	Risk accepted
Parallel filesystem tier of 12 PB usable sustaining 1.2 TB/s to the compute estate	Enforced automatically in the pipeline; manual assertion is not accepted as evidence	Combined with the adjacent product to reduce document count	Physical lead times do not tolerate emerging requirements, so this element is frozen before order	Vendor allocation slippage defers the Tranche 2 benefit by a quarter (RSK-001)
Signed container image supply chain with admission enforcement and firmware attestation	Reviewed at each end-of-tranche review and updated by change control only	Applied in full	Grid capacity at DXB-1 supports Tranche 2 in full, so a second site is not yet justified	Scarce platform engineering skills extend contractor dependence (RSK-004)
400G RoCEv2 leaf-spine fabric tuned for collective communication at 256-GPU job scale	Delegated to the Programme Manager within tolerance; above tolerance to the Programme Board	Not used — recorded in the tailoring decision record	Supply chain provenance for AI tooling is weak; admission control is the only enforceable point	Vendor allocation slippage defers the Tranche 2 benefit by a quarter (RSK-001)
Liquid-cooled racks at 60 kW with rear-door heat exchangers and CDU redundancy at N+1	Applies to all workloads on the DXB-1 estate without exception	Replaced by the equivalent record in the ALM tool	Consolidation is the primary source of the benefit case; utilisation across siloed estates averages 31%	Hall B cooling capacity limits achievable rack density (RSK-002)

12. Tolerances

Level	Time	Cost	Scope	Quality	Risk	Benefit
Project (set by corporate)	AED 11,200,000	AED 118,000,000 for Tranche 2; tolerance of +5%	In scope: the physical infrastructure in DXB-1 halls A and B,	No open critical or high security findings; acceptance	No individual risk may remain above a residual	No more than 10% variance against the benefit

Level	Time	Cost	Scope	Quality	Risk	Benefit
		<i>before escalation</i>	<i>the compute and storage estate, the network fabric, the orchestration and scheduling platform, the MLOps and developer experience layer, the security controls required for multi-tenancy, and the operational readiness required to run the estate. Out of scope: the models themselves, business-unit data engineering, the AUH-2 second site (Tranche 3), and any change to the existing corporate WAN.</i>	<i>benchmarks met in full</i>	<i>score of 12 without SRO acceptance</i>	<i>profile before escalation</i>
Stage (set by Board)	Tranche 2 — Scale build	Tranche 2 — Scale build	Tranche 2 — Scale build	Tranche 2 — Scale build	Tranche 2 — Scale build	Tranche 2 — Scale build
Work Package (set by PM)	90 days	AED 118,000,000 for Tranche 2; tolerance of +5% before escalation	In scope: the physical infrastructure in DXB-1 halls A and B, the compute and storage estate, the network fabric, the orchestration and scheduling platform, the MLOps and	No open critical or high security findings; acceptance benchmarks met in full	No individual risk may remain above a residual score of 12 without SRO acceptance	No more than 10% variance against the benefit profile before escalation

Level	Time	Cost	Scope	Quality	Risk	Benefit
			<i>developer experience layer, the security controls required for multi-tenancy, and the operational readiness required to run the estate. Out of scope: the models themselves, business-unit data engineering, the AUH-2 second site (Tranche 3), and any change to the existing corporate WAN.</i>			