

MSP | MSP-06

Benefit Profile

Full definition of a single benefit

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Benefit Profile
Document reference	MSP-06-HEL-T2-v1.0
Project / Programme	Programme Helios
Version	1.0
Status	Baselined
Date	18 Sep 2026
Author	D. Okonkwo, Programme Manager
Owner	Business Change Manager
Approver	Senior Responsible Owner
Classification	Internal
Retention	7 years from programme closure

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
MSP-05	Benefits Map	Position in the chain
MSP-07	Benefits Realisation Plan	Scheduling of realisation
MSP-09	Programme Business Case	Aggregated value

How to use this template

Aspect	Guidance
Purpose	Defines an individual benefit or dis-benefit in enough detail for it to be measured, owned and realised.
Framework	MSP — Justification theme; one profile per benefit
Created when	Define the Programme
Reviewed / updated	At each tranche boundary and at each benefit review
Owner	Business Change Manager
Approver	Senior Responsible Owner
Format options	Complete one per benefit. For a programme with many small benefits, group them and record the tailoring decision.
Tailoring	Scale the depth of each section to the scale, risk and complexity of the work. Delete sections that add no value and record the tailoring decision in the governance approach.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- The measure is objective and the data to support it exists or will be created
- The baseline is captured before the change is implemented
- The benefit owner is in the business, not in the programme
- Attribution is honest — the share attributable to the programme is stated

Contents

Document control.....	2
Version history.....	2
Reviewers.....	2
Approval.....	2
Related products.....	2
How to use this template.....	3
Quality criteria.....	3
1. Benefit identification.....	5
2. Description.....	5
3. Observable outcome.....	5
4. Measurement.....	5
5. Realisation profile.....	6
6. Attribution.....	6
7. Dependencies and enablers.....	6
8. Business changes required.....	7
9. Risks to realisation.....	7
10. Costs of realisation.....	8
11. Realisation record.....	8

1. Benefit identification

Field	Detail
Benefit reference	<i>No more than 10% variance against the benefit profile before escalation</i>
Benefit title	<i>Programme Helios</i>
Type	[Benefit / Dis-benefit]
Category	[Financial — cashable / Financial — non-cashable / Non-financial / Compliance]
Benefit owner (business role)	<i>D. Okonkwo, Programme Manager</i>
Programme contact	<i>Programme Helios</i>
Related outcome	<i>Escalated to the Programme Board and resolved on 18 Sep 2026</i>
Strategic objective supported	<i>D. Okonkwo, Programme Manager</i>

2. Description

What the benefit is, who experiences it, and how it arises from the change.

In scope: the physical infrastructure in DXB-1 halls A and B, the compute and storage estate, the network fabric, the orchestration and scheduling platform, the MLOps and developer experience layer, the security controls required for multi-tenancy, and the operational readiness required to run the estate. Out of scope: the models themselves, business-unit data engineering, the AUH-2 second site (Tranche 3), and any change to the existing corporate WAN.

3. Observable outcome

What an observer would see that tells them the benefit is being realised.

The case rests on four measurable benefits: substitution of AED 14.3m of annual public cloud rental, a lift in utilisation from 31% to 72%, a reduction in median training cycle time from 11.5 days to 3 days, and the elimination of four standing data residency exceptions. Benefit ownership transfers to the Head of AI Enablement at Tranche 2 closure, with measurement continuing quarterly to FY29.

4. Measurement

Field	Detail
Measure / KPI	<i>Environment request-to-usable time</i>
Unit of measure	<i>All-reduce efficiency at 256-GPU scale</i>
Baseline value	<i>Baselined at the Tranche 2 funding gate on 18 Sep 2026, v1.0</i>
Baseline date and source	<i>18 Sep 2026</i>
Target value	<i>AED 17,800,000</i>
Target date	<i>18 Sep 2026</i>
Data source	<i>ALM tool — Helios ART board</i>

Field	Detail
Collection method	<i>Written pack circulated 48 hours in advance</i>
Collection frequency	<i>Each iteration</i>
Responsible for measurement	<i>R. Al Mazrouei, Group CTO</i>

5. Realisation profile

Period	Expected value	Cumulative	Confidence	Notes
Q4 2026	AED 4,200,000	AED 9,920,000	Medium	Complete — no exceptions
PI 4	AED 91,200,000	AED 13,120,000	Low	Complete — confirmed by the Programme Manager
Sep 2026	AED 1,120,000	AED 7,680,000	High	Complete — evidence in the ART launch pack
Oct 2026	AED 17,800,000	AED 6,080,000	Medium	In progress — on track for the launch date

6. Attribution

Where other initiatives or external factors also contribute, state the share attributable to this programme and the basis for that judgement.

Programme Helios — Tranche 2 scale build, DXB-1 halls A and B. Excluded from Tranche 2 and deferred to the AUH-2 second site. Detail is maintained by the Business Change Manager and reviewed at the monthly Programme Board.

7. Dependencies and enablers

Ref	Dependency	Type	Owner	Required by
DAE-01	31 Jan 2027	Compliance	K. Adeyemi, Security Architect	Handled through the Agile Release Train rather than the predictive workstreams
DAE-02	26 Feb 2027	Architectural	K. Adeyemi, Security Architect	Reviewed monthly at the Programme Board
DAE-03	31 Mar 2027	Architectural	K. Adeyemi, Security Architect	Excluded from Tranche 2 and deferred to the AUH-2 second site
DAE-04	23 Apr 2027	Infrastructure	G. Lindqvist, Service Operations Lead	Delegated to the Programme Manager within the agreed tolerance
DAE-	28 May 2027	Exploration	P. Raghavan,	Enforced automatically

Ref	Dependency	Type	Owner	Required by
05			Platform Engineering Lead	in the delivery pipeline, with evidence retained

8. Business changes required

What the receiving business must do for this benefit to be realised. Output alone rarely delivers benefit.

Change required	Affected group	Owner	Timing
Add coolant leak detection integration to the NOC	Reviewed at each PI boundary by the Release Train Engineer	D. Okonkwo, Programme Manager	31 Mar 2027
Dual-source 20% of Tranche 2 accelerator volume	Verified at hall A acceptance on 26 Feb 2027	D. Okonkwo, Programme Manager	26 Feb 2027
Bridge the hall B row 3 service void rather than relocate racks	Constrained by the 6.2 MVA site limit at DXB-1 until 2028	D. Okonkwo, Programme Manager	31 Jan 2027
Integration partner claim for additional structural works	Owned within WS4 Platform and orchestration	D. Okonkwo, Programme Manager	15 Dec 2026
Defer confidential computing enabler from Tranche 2 to Tranche 3	Scoped to the three onboarding tenants: AI Research, Fraud Analytics and Retail	D. Okonkwo, Programme Manager	30 Nov 2026

9. Risks to realisation

Ref	Risk	Assessment	Response	Owner
RSK-001	Because GPU allocation is constrained by vendor quota, the Tranche 2 hardware delivery may slip beyond November 2026, causing the platform build to start late and the AI enablement benefit to be deferred by a quarter	Level 2 — repeatable	Allocation confirmed in writing at contract award; 20% of Tranche 2 volume dual-sourced; staged acceptance so hall A can proceed independently of hall B	E. Santos, Procurement Lead
RSK-002	Because DXB-1 hall B was designed for 8 kW racks, the 60 kW liquid-cooled racks may exceed the available floor loading and chilled water capacity, causing a redesign mid-build	High residual exposure; active mitigation in place	Structural survey completed before hall B order; CDU capacity modelled at N+1; contingency for a reduced 1,536-GPU configuration held	A. Kowalski, Data Centre Lead
RSK-003	Because the platform will host model weights and training data from three business units, weak	Acceptable — within tolerance	Namespace and network policy isolation validated by penetration test before	L. Haddad, CISO

Ref	Risk	Assessment	Response	Owner
	<i>tenant isolation may allow cross-tenant data access, causing a reportable data incident and loss of regulatory standing</i>		<i>multi-tenant go-live; per-tenant KMS keys; quarterly control testing</i>	
RSK-004	<i>Because the platform engineering skill set is scarce in-market, recruitment of the six planned SRE roles may take longer than three months, causing the MLOps workstream to depend on contractors beyond Tranche 2</i>	<i>Level 3 — defined</i>	<i>Two contractors engaged from October 2026 with knowledge-transfer clauses; internal conversion programme from the infrastructure team</i>	<i>P. Raghavan, Platform Engineering Lead</i>
RSK-005	<i>Because the 400G RoCEv2 fabric is new to the organisation, congestion control tuning may not achieve the target 92% collective communication efficiency, causing training job throughput to fall short of the business case</i>	<i>Level 2 — repeatable</i>	<i>NCCL benchmark gate at pilot exit; vendor performance engineering engaged for two weeks per hall; fallback to reduced job scale documented</i>	<i>J. Ferreira, Network Lead</i>

10. Costs of realisation

Cost element	Value	Period	Funded by
AED 17,800,000	AED 91,200,000	Q4 2026	<i>Reviewed at each PI boundary by the Release Train Engineer</i>
AED 1,120,000	AED 17,800,000	Nov 2026	<i>Handled through the Agile Release Train rather than the predictive workstreams</i>
AED 91,200,000	AED 13,600,000	Oct 2026	<i>Maintained by the P3O as part of the assurance evidence library</i>
AED 4,200,000	AED 24,300,000	Sep 2026	<i>Owned within WS4 Platform and orchestration</i>

11. Realisation record

Review date	Measured value	Against target	Commentary	Action
15 Dec 2026	AED 11,200,000	Under 2 hours	<i>Amber — recovery action agreed with the workstream lead and tracked weekly</i>	<i>Confirm vendor allocation in writing before placing the structural order</i>
30 Nov 2026	AED 240,000	AED 5.1m per year	<i>Improved since last period following the CDU set-point retune</i>	<i>Engage vendor performance engineering for two weeks per hall</i>

Review date	Measured value	Against target	Commentary	Action
15 Oct 2026	AED 17,800,000	3 days median	On plan; no intervention required this period	Broker all vendor access through the monitored in-country jump host
18 Sep 2026	AED 1,120,000	72% by Q4 2027	Escalated to the Programme Board on 18 Sep 2026; decision requested	Enforce mutual TLS on the cluster API and retest by 22 Sep 2026