

PMBOK / PMI | PMB-27

Issue Log

Current problems requiring resolution, with owners and target dates

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Issue Log
Document reference	PMB-27-HEL-T2-v1.0
Project / Programme	Helios Tranche 2 — Scale Build
Version	1.0
Status	Baselined
Date	18 Sep 2026
Author	D. Okonkwo, Programme Manager
Owner	Project manager
Approver	Not applicable — a living log
Classification	Internal
Retention	7 years from programme closure

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
PMB-22	Risk Register and Risk Report	Materialised risks become issues
PMB-26	Change Request Form and Change Log	Issues may require a change request
CORE-03	RAID Log	Cross-framework consolidated log

How to use this template

Aspect	Guidance
Purpose	Records issues — conditions or situations currently affecting the project — with their impact, resolution action, owner and status, so that nothing requiring attention is lost.
Framework	PMBOK / PMI — Integration Management — Direct and Manage Project Work
Created when	From project start; maintained continuously
Reviewed / updated	At every progress review
Owner	Project manager
Approver	Not applicable — a living log
Format options	Document, presentation, register entry, or tool record — the content matters, not the medium.
Tailoring	The distinction from the risk register matters: a risk might happen, an issue has happened. When a risk materialises, close it in the risk register and open an issue.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- Issues have named individual owners with target resolution dates
- Impact is stated in terms of the project objectives affected
- Escalation happens when target dates pass, not indefinitely
- Ageing is visible — an issue open for three months is itself a signal
- Closed issues record the resolution and any lesson

Contents

Document control..... 2

 Version history..... 2

 Reviewers..... 2

 Approval..... 2

 Related products..... 3

How to use this template..... 4

 Quality criteria..... 4

1. Issue log..... 6

2. Severity definitions..... 9

3. Escalated issues..... 9

4. Ageing analysis..... 10

5. Closed issues and lessons..... 12

1. Issue log

Ref	Date raised	Raised by	Category	Issue description	Impact	Severity	Owner	Action	Target date	Age (days)	Escalated	Status	Closed date
ISS-001	18 Sep 2026	A. Kowalski, Data Centre Lead	Facilities	Chilled water return temperature in DXB-1 hall A is running 4°C above design, limiting sustained rack density to 48 kW against the 60 kW design point	Hall A capacity capped at 1,536 GPUs until resolved; Tranche 2 milestone M6 at risk	High	A. Kowalski, Data Centre Lead	CDU set-point retune completed; secondary heat rejection loop being modelled by the M&E contractor; decision on additional CDU by 18 Sep 2026	18 Sep 2026	23	Yes	Open	18 Sep 2026
ISS-002	30 Sep 2026	E. Santos, Procurement Lead	Supply chain	Vendor has confirmed a six-week slip on the second tranche of 1,024 accelerators, from 12 Oct to 23 Nov 2026	Hall B build start moves to Dec 2026; two weeks of float remaining on the critical path	High	E. Santos, Procurement Lead	Escalated to vendor account executive; partial shipment of 384 units secured for 12 Oct to keep hall A commissioning on track	30 Sep 2026	11	Yes	Open	30 Sep 2026
ISS-003	22 Sep 2026	K. Adeyemi, Security Architect	Security	Penetration test of the pilot cluster found that the cluster API server was reachable from the corporate management VLAN without mutual TLS	Multi-tenant go-live cannot be approved until closed; finding logged against the assurance plan	Critical	K. Adeyemi, Security Architect	mTLS enforced and network policy corrected; retest booked for 22 Sep 2026	22 Sep 2026	8	Yes	Open	22 Sep 2026
ISS-	31 Oct	P.	Resource	Two of the six SRE vacancies	On-call rota	Medium	P.	Contract cover	31 Oct	46	No	Open	31 Oct

Ref	Date raised	Raised by	Category	Issue description	Impact	Severity	Owner	Action	Target date	Age (days)	Escalated	Status	Closed date
004	2026	Raghavan, Platform Engineering Lead		remain unfilled after three months of recruitment	cannot be sustained beyond a 5x8 model at hall A handover	Medium	Raghavan, Platform Engineering Lead	approved for six months; recruitment scope widened to remote-first within GST±3	2026			Open	1 Oct 2026
ISS-005	26 Sep 2026	J. Ferreira, Network Lead	Technical	NCCL all-reduce benchmark on the pilot fabric is achieving 84% efficiency against the 92% target	Training throughput assumptions in the business case may be optimistic by around 9%	High	J. Ferreira, Network Lead	Vendor performance engineering engaged; ECN and PFC thresholds being retuned; rebenchmark 26 Sep 2026	26 Sep 2026	15	No	Open	26 Sep 2026
ISS-006	10 Oct 2026	E. Santos, Procurement Lead	Commercial	Integration partner has submitted a change claim of AED 1.84m for additional structural works not identified at tender	Contingency drawdown of 12% if accepted in full	Medium	E. Santos, Procurement Lead	Claim under commercial review; quantity surveyor engaged; counter-position prepared	10 Oct 2026	19	Yes	Open	1 Oct 2026
ISS-007	26 Sep 2026	I. Petrova, Data Platform Lead	Data	Data classification for the fraud analytics training corpus is incomplete, blocking its onboarding to the pilot	One of three committed pilot workloads cannot proceed; benefit evidence delayed	Medium	I. Petrova, Data Platform Lead	Classification workshop held 2 Sep; sign-off with the data owner outstanding	26 Sep 2026	31	No	Open	26 Sep 2026

Ref	Date raised	Raised by	Category	Issue description	Impact	Severity	Owner	Action	Target date	Age (days)	Escalated	Status	Closed date
													6
ISS-008	24 Sep 2026	C. Whitfield, Finance Business Partner	Governance	Chargeback rate card has not been agreed, so business units cannot budget for FY27 consumption	Migration commitments for Tranche 3 cannot be firmed up	Medium	C. Whitfield, Finance Business Partner	Draft rate card issued; Programme Board decision requested for 24 Sep 2026	24 Sep 2026	27	Yes	Open	24 Sep 2026
ISS-009	15 Oct 2026	A. Kowalski, Data Centre Lead	Facilities	Structural survey identified that four rack positions in hall B row 3 sit over a service void and cannot take 1,400 kg loading	Configuration reduced by 32 GPUs unless the void is bridged	Low	A. Kowalski, Data Centre Lead	Bridging plate design quoted at AED 96,000; alternative is to relocate to row 6	15 Oct 2026	9	No	Open	15 Oct 2026
ISS-010	08 Oct 2026	P. Raghavan, Platform Engineering Lead	Technical	Image registry replication to the DR region is exceeding the four-hour RPO during peak build activity	DR objective in the service design not currently met	Medium	P. Raghavan, Platform Engineering Lead	Registry storage tier upgraded; replication scheduling changed to continuous	08 Oct 2026	13	No	Open	08 Oct 2026

2. Severity definitions

Severity	Definition	Response time	Escalation
Critical	Project objectives cannot be met without resolution	Programme objectives cannot be met without resolution — response within four hours, escalated to the SRO immediately	To the Programme Manager within one working day; to the SRO within three
High	Significant impact on objectives; workaround exists	Significant impact with a workaround available — response within one working day	To the Programme Manager within one working day; to the SRO within three
Medium	Impact contained; needs resolution within the phase	Contained impact requiring resolution within the tranche — response within five working days	To the Programme Manager within one working day; to the SRO within three
Low	Minor; resolve when convenient	Minor; resolved when convenient — reviewed at the monthly RAID review	To the Programme Manager within one working day; to the SRO within three

3. Escalated issues

Ref	Issue	Escalated to	Date	Reason	Outcome	Resolved date
ISS-001	Chilled water return temperature in DXB-1 hall A is running 4°C above design, limiting sustained rack density to 48 kW against the 60 kW design point	Yes	18 Sep 2026	Air cooling would cap density at 12 kW per rack and require 2.4 times the floor area	Delivered and accepted at the PI 4 system demo	18 Sep 2026
ISS-002	Vendor has confirmed a six-week slip on the second tranche of 1,024 accelerators, from 12 Oct to 23 Nov 2026	Yes	30 Sep 2026	Two independent schedulers fragment the GPU pool and reduce effective capacity	Not achieved; root cause analysed and an improvement item raised	30 Sep 2026

Ref	Issue	Escalated to	Date	Reason	Outcome	Resolved date
ISS-003	Penetration test of the pilot cluster found that the cluster API server was reachable from the corporate management VLAN without mutual TLS	Yes	22 Sep 2026	Supply chain provenance for AI tooling is weak; admission control is the only enforceable point	Validated — no change required to the baseline	22 Sep 2026
ISS-004	Two of the six SRE vacancies remain unfilled after three months of recruitment	No	31 Oct 2026	Two independent schedulers fragment the GPU pool and reduce effective capacity	Escalated to the Programme Board and resolved on 18 Sep 2026	31 Oct 2026
ISS-005	NCCL all-reduce benchmark on the pilot fabric is achieving 84% efficiency against the 92% target	No	26 Sep 2026	Supply chain provenance for AI tooling is weak; admission control is the only enforceable point	Closed with no residual exposure	26 Sep 2026
ISS-006	Integration partner has submitted a change claim of AED 1.84m for additional structural works not identified at tender	Yes	10 Oct 2026	Grid capacity at DXB-1 supports Tranche 2 in full, so a second site is not yet justified	Partially met — carried into PI 5 with reduced scope	10 Oct 2026

4. Ageing analysis

Age band	Critical	High	Medium	Low	Total	Action
0–7 days	Programme objectives cannot be met without resolution — response within four hours, escalated to the SRO immediately	Significant impact with a workaround available — response within one working day	Contained impact requiring resolution within the tranche — response within five working days	Minor; resolved when convenient — reviewed at the monthly RAID review	AED 11,890,000	Engage vendor performance engineering for two weeks per hall

Age band	Critical	High	Medium	Low	Total	Action
8–30 days	Programme objectives cannot be met without resolution — response within four hours, escalated to the SRO immediately	Significant impact with a workaround available — response within one working day	Contained impact requiring resolution within the tranche — response within five working days	Minor; resolved when convenient — reviewed at the monthly RAID review	AED 6,670,000	Secure written migration commitments from three business units
31–60 days	Programme objectives cannot be met without resolution — response within four hours, escalated to the SRO immediately	Significant impact with a workaround available — response within one working day	Contained impact requiring resolution within the tranche — response within five working days	Minor; resolved when convenient — reviewed at the monthly RAID review	AED 11,890,000	Confirm vendor allocation in writing before placing the structural order
Over 60 days	Programme objectives cannot be met without resolution — response within four hours, escalated to the SRO immediately	Significant impact with a workaround available — response within one working day	Contained impact requiring resolution within the tranche — response within five working days	Minor; resolved when convenient — reviewed at the monthly RAID review	AED 522,000	Engage vendor performance engineering for two weeks per hall

5. Closed issues and lessons

Ref	Issue	Resolution	Root cause	Lesson	Lesson ref
ISS-001	Chilled water return temperature in DXB-1 hall A is running 4°C above design, limiting sustained rack density to 48 kW against the 60 kW design point	CDU set-point retune completed; secondary heat rejection loop being modelled by the M&E contractor; decision on additional CDU by 18 Sep 2026	The security burn-in step was not represented as a distinct activity in the schedule	Verified at hall A acceptance on 26 Feb 2027	ISS-001
ISS-002	Vendor has confirmed a six-week slip on the second tranche of 1,024 accelerators, from 12 Oct to 23 Nov 2026	Escalated to vendor account executive; partial shipment of 384 units secured for 12 Oct to keep hall A commissioning on track	Schedule pressure at the Tranche 2 gate drove a decision to overlap design and procurement	Constrained by the 6.2 MVA site limit at DXB-1 until 2028	ISS-002
ISS-003	Penetration test of the pilot cluster found that the cluster API server was reachable from the corporate management VLAN without mutual TLS	mTLS enforced and network policy corrected; retest booked for 22 Sep 2026	Earlier programmes had treated security as a reviewer rather than a design participant	Covers the 2,048-GPU estate and the parallel filesystem tier	ISS-003
ISS-004	Two of the six SRE vacancies remain unfilled after three months of recruitment	Contract cover approved for six months; recruitment scope widened to remote-first within GST±3	The role was scoped to on-site Dubai presence without testing whether that was necessary	Reviewed at each PI boundary by the Release Train Engineer	ISS-004
ISS-005	NCCL all-reduce benchmark on the pilot fabric is achieving 84% efficiency against the 92% target	Vendor performance engineering engaged; ECN and PFC thresholds being retuned; rebenchmark 26 Sep 2026	Synthetic benchmarks did not reproduce the small-file access pattern of the real corpus	Subject to closure of ISS-003 before multi-tenant go-live	ISS-005
ISS-006	Integration partner has submitted a change claim of AED 1.84m for additional structural works not identified at tender	Claim under commercial review; quantity surveyor engaged; counter-position prepared	Evaluation optimised for commercial efficiency without weighting supplier concentration	Maintained by the P30 as part of the assurance evidence library	ISS-006
ISS-007	Data classification for the fraud analytics training corpus is incomplete, blocking its onboarding	Classification workshop held 2 Sep; sign-off with the data owner outstanding	The stakeholder register recorded them as supportive on the basis of a single early	Owned within WS4 Platform and orchestration	ISS-007

Ref	Issue	Resolution	Root cause	Lesson	Lesson ref
	<i>to the pilot</i>		<i>conversation</i>		