

PMBOK / PMI | PMB-04

Stakeholder Register

Identification, assessment and classification of everyone with an interest in the project

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Stakeholder Register
Document reference	<i>PMB-04-HEL-T2-v1.0</i>
Project / Programme	<i>Helios Tranche 2 — Scale Build</i>
Version	<i>1.0</i>
Status	<i>Baselined</i>
Date	<i>18 Sep 2026</i>
Author	<i>D. Okonkwo, Programme Manager</i>
Owner	<i>Project manager</i>
Approver	<i>Sponsor reviews; no formal approval needed</i>
Classification	<i>Internal</i>
Retention	<i>7 years from programme closure</i>

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
PMB-05	Stakeholder Engagement Plan	Built from this register
PMB-20	Communications Management Plan	Consumes engagement requirements
MSP-14	Stakeholder Profile	Programme equivalent

How to use this template

Aspect	Guidance
Purpose	Records all stakeholders, their interest and influence, their current and desired level of engagement, and the approach for each. Underpins the stakeholder engagement plan and the communications plan.
Framework	PMBOK / PMI — Stakeholder Management — Identify Stakeholders
Created when	During initiation, immediately after the charter
Reviewed / updated	At every phase boundary and whenever the stakeholder landscape changes
Owner	Project manager
Approver	Sponsor reviews; no formal approval needed
Format options	Document, presentation, register entry, or tool record — the content matters, not the medium.
Tailoring	Classify honestly. A register that shows every stakeholder as supportive is not an assessment, it is a wish.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- Individuals are named where possible, not just roles or groups
- Current and desired engagement levels are both recorded, so the gap is visible
- Assessment covers those who oppose the project as well as those who support it
- Classification is defensible and the register is handled with appropriate confidentiality
- It is updated as people change roles — a stale register misdirects engagement effort

Contents

Document control..... 2

 Version history..... 2

 Reviewers..... 2

 Approval..... 2

 Related products..... 3

How to use this template..... 4

 Quality criteria..... 4

1. Confidentiality note..... 6

2. Stakeholder register..... 6

3. Power / interest classification..... 9

4. Engagement gaps requiring action..... 10

5. Register change history..... 12

1. Confidentiality note

This register contains assessments of named individuals. Classify it appropriately and restrict circulation. Assessments of attitude should be factual and defensible.

Programme Helios — Tranche 2 scale build, DXB-1 halls A and B. Dependent on the Enterprise Identity Programme (DEP-003). Detail is maintained by the Project manager and reviewed at the monthly Programme Board.

2. Stakeholder register

Ref	Name	Role / title	Organisation	Interest in project	Requirements / expectations	Power	Interest level	Attitude	Current engagement	Desired engagement	Owner
Reported through the monthly benefit tracking report	R. Al Mazrouei, Group CTO	Group CTO	Group Technology	Delivery of AI compute capability within the approved envelope	Monthly assurance that cost and schedule remain within tolerance	H/M/L	H/M/L	Supporter / Neutral / Resistant / Unaware	Unaware / Resistant / Neutral / Supportive / Leading	Leading	D. Okonkwo, Programme Manager
SR-02	L. Haddad, CISO	CISO	Group Risk	Tenant isolation, supply chain integrity and data residency	Early sight of architecture decisions; assurance evidence at each gate	H	H	Supportive	Supportive	Leading	D. Okonkwo, Programme

Ref	Name	Role / title	Organisation	Interest in project	Requirements / expectations	Power	Interest level	Attitude	Current engagement	Desired engagement	Owner
											Manager
SR-03	A. Rahimi, CFO	Group CFO	Finance	Capital efficiency and the credibility of the benefit case	Evidence that the rental substitution benefit is being realised	H	M	Neutral	Neutral	Supportive	C. Whittfield, Finance Business Partner
SR-04	Dr S. Iyer, Head of AI Research	Business unit head	AI Research	Priority access and low-friction environments	Guaranteed quota and a self-service onboarding route	M	H	Supportive	Supportive	Leading	V. Chandra, Head of AI Enablement
SR-05	M. Duarte, Head of Fraud Analytics	Business unit head	Fraud Analytics	Retaining control of a departmental cluster being decommissioned	Assurance that scheduled jobs will not be pre-empted by research workloads	M	H	Resistant	Resistant	Neutral	F. Mansour, Business

Ref	Name	Role / title	Organisation	Interest in project	Requirements / expectations	Power	Interest level	Attitude	Current engagement	Desired engagement	Owner
											s Change Lead
SR-06	G. Lindqvist, Service Operations Lead	Service Operations Lead	Technology Operations	Supportability of liquid-cooled infrastructure	Runbooks, training and vendor cover before handover	M	H	Neutral	Neutral	Supportive	S. Bhatt, Project Manager
SR-07	Group Data Protection Officer	DPO	Group Risk	Residency and lawful basis for training data	Data classification evidence before each workload onboards	H	M	Neutral	Neutral	Supportive	L. Hadad, CISO
SR-08	Head of Property and Facilities	Facilities owner	Group Property	Power, cooling and floor loading in DXB-1	Early notice of load changes; PUE impact reporting	M	M	Supportive	Supportive	Supportive	A. Kowalski, Data Centre Lead
SR-09	Enterprise Identity	Peer programme	Group Technology	Competing priorities for the identity	A firm date for workload identity federation	M	M	Neutral	Unaware	Supportive	K. Ade

Ref	Name	Role / title	Organisation	Interest in project	Requirements / expectations	Power	Interest level	Attitude	Current engagement	Desired engagement	Owner
	Programme Manager	manager		federation epic							ye mi, Security Architect
SR-10	Group Internal Audit	Assurance function	Group Risk	Governance, change control and evidence quality	Access to the RAID log and gate evidence on request	M	L	Neutral	Unaware	Neutral	M. Verity, Head of P3O
SR-11	Researcher and data scientist community	End users	Multiple business units	Usability, queue times and tooling	Onboarding training and clear documentation	L	H	Supportive	Neutral	Supportive	F. Mansour, Business Change Lead

3. Power / interest classification

Quadrant	Strategy	Stakeholder refs
High power, high interest	Manage closely	Significant impact with a workaround available —

Quadrant	Strategy	Stakeholder refs
		<i>response within one working day</i>
High power, low interest	Keep satisfied	<i>Significant impact with a workaround available — response within one working day</i>
Low power, high interest	Keep informed	<i>Significant impact with a workaround available — response within one working day</i>
Low power, low interest	Monitor	<i>Minor; resolved when convenient — reviewed at the monthly RAID review</i>

4. Engagement gaps requiring action

Ref	Stakeholder	Current	Desired	Gap	Action	Owner	By when
EGR-01	M. Duarte, Head of Fraud Analytics	Run two live coolant-leak drills before hall A handover	1.21 PUE	No fair-share quota mechanism exists on the pilot cluster	Monthly one-to-one between the SRO and the Head of Fraud Analytics on scheduling policy	R. Al Mazrouei, Group CTO	Monthly from Sep 2026
EGR-02	All tenant representatives	Retune CDU set-points and model a secondary heat rejection loop	92% at 256-GPU job scale	No immutable dataset versioning in the training pipeline	Publish the fair-share quota model and priority queue design to all three tenants before build	P. Raghavan, Platform Engineering Lead	One-off, 30 Sep 2026
EGR-03	Business unit finance partners	Confirm vendor allocation in writing before placing the	Zero open critical findings	Operations lack liquid-cooling competenc	Rate card briefing for business unit finance partners a full budget cycle ahead of charging	C. Whitfield, Finance Business Partner	One-off, 08 Oct 2026

Ref	Stakeholder	Current	Desired	Gap	Action	Owner	By when
		structural order		e			
EGR-04	Researcher and data scientist community	Broker all vendor access through the monitored in-country jump host	Under 2 hours	Chargeback data available but not yet reconciled to Finance	Researcher onboarding cohorts with hands-on lab time	F. Mansour, Business Change Lead	Fortnightly cohorts from Oct 2026
EGR-05	L. Haddad, CISO and Group Security	Run two live coolant-leak drills before hall A handover	AED 5.1m per year	Second-site failover untested	Joint design sessions with Group Security at each architecture option stage	K. Adeyemi, Security Architect	At each design freeze
EGR-06	Enterprise Identity Programme Manager	Secure written migration commitments from three business units	3 days median	Firmware attestation API not yet available from the vendor	Escalation route to the Portfolio Board for the identity federation dependency	K. Adeyemi, Security Architect	Until resolved
EGR-07	Group Internal Audit	Engage vendor performance engineering for two weeks per hall	72% by Q4 2027	No fair-share quota mechanism exists on the pilot cluster	Quarterly walkthrough of the RAID log with Group Internal Audit	M. Verity, Head of P3O	Quarterly
EGR-08	Head of Property and Facilities	Enforce mutual TLS on the cluster API and retest by 22 Sep 2026	1.21 PUE	No immutable dataset versioning in the training pipeline	Facilities load-change notification and PUE reporting to Group Property	A. Kowalski, Data Centre Lead	Monthly

5. Register change history

Date	Change	Reason	Updated by
04 Jun 2026	Initial draft for workstream review	Consolidation is the primary source of the benefit case; utilisation across siloed estates averages 31%	04 Jun 2026
21 Jul 2026	Updated following workstream lead review and CISO comments	Air cooling would cap density at 12 kW per rack and require 2.4 times the floor area	21 Jul 2026
25 Aug 2026	Cost figures aligned to the definitive estimate	Two independent schedulers fragment the GPU pool and reduce effective capacity	25 Aug 2026
18 Sep 2026	Baselined at the Tranche 2 funding gate	Supply chain provenance for AI tooling is weak; admission control is the only enforceable point	18 Sep 2026
14 Oct 2026	Dual-sourcing of 20% of accelerator volume incorporated	Grid capacity at DXB-1 supports Tranche 2 in full, so a second site is not yet justified	14 Oct 2026
16 Sep 2026	Hall B row 3 configuration amended to bridge the service void	Physical lead times do not tolerate emerging requirements, so this element is frozen before order	16 Sep 2026