

PMBOK / PMI | PMB-19

Team Charter and RACI

How the team will work together, and who is accountable for what

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Team Charter and RACI
Document reference	<i>PMB-19-HEL-T2-v1.0</i>
Project / Programme	<i>Helios Tranche 2 — Scale Build</i>
Version	<i>1.0</i>
Status	<i>Baselined</i>
Date	<i>18 Sep 2026</i>
Author	<i>D. Okonkwo, Programme Manager</i>
Owner	<i>Project manager, drafted with the team</i>
Approver	<i>The team itself — a charter imposed on a team does not function</i>
Classification	<i>Internal</i>
Retention	<i>7 years from programme closure</i>

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
PMB-18	Resource Management Plan	Defines the roles in this matrix
PMB-20	Communications Management Plan	Communication norms
CORE-05	Governance Roles and RACI	Cross-framework role mapping

How to use this template

Aspect	Guidance
Purpose	Establishes the team's ways of working — values, meeting norms, communication expectations, decision-making and conflict resolution — together with the responsibility assignment matrix for project activities.
Framework	PMBOK / PMI — Resource Management — Team Charter; Responsibility Assignment Matrix
Created when	At team formation
Reviewed / updated	When the team composition changes materially
Owner	Project manager, drafted with the team
Approver	The team itself — a charter imposed on a team does not function
Format options	Document, presentation, register entry, or tool record — the content matters, not the medium.
Tailoring	The RACI is worth more than the charter if you only have time for one. Ambiguous accountability is the commonest source of delay.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- The charter is written with the team, not for them
- Every RACI row has exactly one accountable party
- Decision-making rules are specific about who decides what without escalation
- Conflict resolution has a defined route, agreed before conflict occurs
- It is revisited when new people join

Contents

Document control..... 2

 Version history..... 2

 Reviewers..... 2

 Approval..... 2

 Related products..... 3

How to use this template..... 4

 Quality criteria..... 4

1. Team values and working agreements..... 6

2. Communication guidelines..... 6

3. Decision-making rules..... 7

4. Conflict resolution..... 7

5. RACI matrix..... 8

6. Charter agreement..... 9

1. Team values and working agreements

Area	Agreement
Shared values	<i>Evidence over assertion; disagree openly and commit once decided; no surprises at the Programme Board</i>
Core hours and availability	<i>09:00 to 15:00 GST as overlap hours; outside that, asynchronous by default</i>
Response time expectations	<i>Same working day for anything blocking a build activity; two working days otherwise</i>
Meeting norms	<i>Agenda and pre-read circulated 24 hours ahead; no pre-read, no decision; decisions recorded in the RAID log the same day</i>
Documentation standards	<i>Design decisions land in the solution intent wiki within two working days; the wiki is the source of truth, not slide packs</i>
Remote and hybrid working	<i>Hall commissioning activity is on-site; platform and MLOps work is remote-first within GST±3</i>
Recognition	<i>Contributions called out at the fortnightly all-hands; delivery of a tranche milestone recognised through the Group scheme</i>

2. Communication guidelines

Situation	Channel	Response expectation
Urgent — needs action today	<i>Circulated by email 48 hours ahead, discussed in the meeting</i>	<i>Same working day for anything blocking a build activity; two working days otherwise</i>
Routine coordination	<i>Collaboration platform form</i>	<i>Same working day for anything blocking a build activity; two working days otherwise</i>
Decision required	<i>Video call with the shared program board</i>	<i>Same working day for anything blocking a build activity; two working days otherwise</i>
Status and progress	<i>Hybrid session, recorded</i>	<i>Baselined</i>
Escalation	<i>Email and the AI community channel</i>	<i>Same working day for anything blocking a build activity; two working days otherwise</i>

3. Decision-making rules

Decision type	Method	Who decides	Escalate if
Technical approach	Hybrid — predictive for facilities and hardware, agile for platform, MLOps and security	Hybrid — predictive for facilities and hardware, agile for platform, MLOps and security	Hybrid — predictive for facilities and hardware, agile for platform, MLOps and security
Scope clarification	Defined by the Tranche 2 scope statement; changed only by approved change request	In scope: the physical infrastructure in DXB-1 halls A and B, the compute and storage estate, the network fabric, the orchestration and scheduling platform, the MLOps and developer experience layer, the security controls required for multi-tenancy, and the operational readiness required to run the estate. Out of scope: the models themselves, business-unit data engineering, the AUH-2 second site (Tranche 3), and any change to the existing corporate WAN.	In scope: the physical infrastructure in DXB-1 halls A and B, the compute and storage estate, the network fabric, the orchestration and scheduling platform, the MLOps and developer experience layer, the security controls required for multi-tenancy, and the operational readiness required to run the estate. Out of scope: the models themselves, business-unit data engineering, the AUH-2 second site (Tranche 3), and any change to the existing corporate WAN.
Priority within sprint / period	Written pack circulated 48 hours in advance	Should have	Must have
Resource allocation	Approved establishment of 34 FTE; contractor cover requires Programme Board approval	Approved establishment of 34 FTE; contractor cover requires Programme Board approval	Approved establishment of 34 FTE; contractor cover requires Programme Board approval
Spend within tolerance	AED 4,200,000	AED 91,200,000	AED 240,000

4. Conflict resolution

Stage	Approach	Timeframe	If unresolved
1 — Direct	The individuals involved discuss it directly	10 working days	Escalate to stage 2
2 — Facilitated	Project manager facilitates	I. Petrova, Data Platform	Escalate to stage 3

Stage	Approach	Timeframe	If unresolved
		<i>Lead</i>	
3 — Escalated	Sponsor decides	4 weeks	Governance board

5. RACI matrix

R = responsible, A = accountable (exactly one per row), C = consulted, I = informed. Add columns for your actual roles.

Activity	Sponsor	Project manager	Business analyst	Tech lead	Team member	Security	Operations	Supplier
Approve charter	A	R	C	I	I	C	I	Helios AI Platform ART
Define requirements	C	A	R	C	C	C	C	I
Approve requirements	A	R	R	C	I	C	C	I
Design solution	I	A	C	R	R	C	C	C
Security review	I	A	I	C	I	R	C	I
Build and configure	I	A	I	R	R	I	I	R
Test	I	A	C	R	R	C	C	R
Accept deliverable	A	R	C	C	I	C	C	I
Approve change request	A	R	C	C	I	C	C	I
Manage risk	C	A	C	C	R	C	C	I
Report progress	I	A	I	C	I	I	I	C
Transition to operations	A	R	I	C	C	C	R	C

Activity	Sponsor	Project manager	Business analyst	Tech lead	Team member	Security	Operations	Supplier
Close project	A	R	I	I	I	I	C	I

6. Charter agreement

Name	Role	Agreed	Date
A. Kowalski, Data Centre Lead	CISO and Security Architect	No	30 Nov 2026
R. Al Mazrouei, Group CTO	Programme Manager and workstream leads	Yes	15 Oct 2026
C. Whitfield, Finance Business Partner	Programme Board	Partially	18 Sep 2026
S. Bhatt, Project Manager	Agile Release Train — all teams	Yes	25 Jun 2027