

SAFE | SAFE-16

PI Objectives

What each team and the train as a whole intend to achieve in the planning interval

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	PI Objectives
Document reference	SAFE-16-HEL-T2-v1.0
Project / Programme	Helios Tranche 2 — Scale Build
Version	1.0
Status	Baselined
Date	18 Sep 2026
Author	D. Okonkwo, Programme Manager
Owner	Teams, consolidated by the RTE
Approver	Business Owners assign value; teams own the commitment
Classification	Internal
Retention	7 years from programme closure

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
SAFE-12	PI Planning Facilitation Pack	The event that produces these
SAFE-23	Inspect and Adapt Workshop Pack	Where achievement is assessed
SAFE-25	Flow Metrics and Measure and Grow Dashboard	Predictability measure source

How to use this template

Aspect	Guidance
Purpose	Records the business outcomes each team commits to for the PI, expressed in business language, with business value assigned by Business Owners. Provides the basis for the confidence vote and for measuring PI performance at Inspect and Adapt.
Framework	SAFe — Agile Product Delivery — PI Objectives
Created when	During PI planning
Reviewed / updated	At Inspect and Adapt, and informally at each system demo
Owner	Teams, consolidated by the RTE
Approver	Business Owners assign value; teams own the commitment
Format options	Document, presentation, register entry, or tool record — the content matters, not the medium.
Tailoring	Five to ten objectives per team. Stretch objectives are for genuine uncertainty, not for work the team expects to do but does not want counted.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- Objectives are written in business language — a Business Owner can understand them without a glossary
- They state outcomes, not lists of features
- Business value is assigned by Business Owners, differentiated across the 1–10 scale
- Stretch objectives are excluded from committed value but included in achieved value if delivered
- Each has acceptance criteria so "done" is not a matter of opinion at Inspect and Adapt

Contents

Document control.....	2
Version history.....	2
Reviewers.....	2
Approval.....	2
Related products.....	2
How to use this template.....	3
Quality criteria.....	3
1. PI details.....	5
2. Team PI objectives.....	5
3. ART PI objectives.....	6
4. Business value summary.....	6
5. Uncommitted objectives and rationale.....	7
6. Achievement record.....	7

1. PI details

Field	Detail
ART	Helios AI Platform ART
PI number	PI 4 — 01 Oct 2026 to 24 Dec 2026
PI dates	PI 4 — 01 Oct 2026 to 24 Dec 2026
Number of teams	7
Confidence vote	4 out of 5 — average across 84 participants

2. Team PI objectives

Repeat this table per team. Business value is 1–10, assigned by Business Owners during PI planning, not negotiated by the team.

Ref	Team	Objective	Acceptance criteria	Business value	Committed / stretch
OBJ-01	Scheduler team	Three tenants can run concurrently on hall A with fair-share quota enforced under contention	Quota holds within 5% for each tenant across a 72-hour contention test	9	Committed
OBJ-02	Scheduler team	Low-priority training jobs can be pre-empted and resumed without loss of work	A pre-empted 64-GPU job resumes from checkpoint with no data loss	7	Committed
OBJ-03	Supply chain team	Only signed container images from the internal registry can run on the estate	Unsigned image admission refused and alerted within 30 seconds	9	Committed
OBJ-04	Supply chain team	Nodes failing firmware attestation are quarantined automatically at admission	A node with modified firmware is refused and quarantined without human action	7	Stretch
OBJ-05	Platform services team	Each tenant receives a monthly consumption statement that reconciles to telemetry	Statement reconciles to raw telemetry within 2% for three consecutive months	8	Committed
OBJ-06	Observability team	GPU telemetry is available at 10-second resolution with 13-month retention	Telemetry present at stated resolution and retention verified by sampling	6	Committed
OBJ-07	Infrastructure team	A coolant leak alerts the NOC within 60 seconds and isolates the affected rack	Simulated leak alerts and isolates within the stated time in two drills	9	Committed
OBJ-08	Security platform team	Vendor support engineers hold no standing privilege on the estate	No standing vendor access exists; all sessions brokered and recorded	8	Committed
OBJ-	Developer	Researchers can request and	Median request-to-usable	8	Stretch

Ref	Team	Objective	Acceptance criteria	Business value	Committed / stretch
09	experience team	receive a working training environment within two hours	time under two hours across 20 sampled requests		
OBJ-10	ML platform team	Any completed training run can be traced to an immutable dataset version	Lineage demonstrable end to end for a sampled experiment	7	Committed

3. ART PI objectives

The RTE and Product Management roll team objectives into a smaller set at train level. These are what the Business Owners actually care about.

Ref	ART objective	Contributing teams	Business value	Committed / stretch
OBJ-01	Three tenants can run concurrently on hall A with fair-share quota enforced under contention	Scheduler team	9	Committed
OBJ-02	Low-priority training jobs can be pre-empted and resumed without loss of work	Scheduler team	7	Committed
OBJ-03	Only signed container images from the internal registry can run on the estate	Supply chain team	9	Committed
OBJ-04	Nodes failing firmware attestation are quarantined automatically at admission	Supply chain team	7	Stretch
OBJ-05	Each tenant receives a monthly consumption statement that reconciles to telemetry	Platform services team	8	Committed
OBJ-06	GPU telemetry is available at 10-second resolution with 13-month retention	Observability team	6	Committed
OBJ-07	A coolant leak alerts the NOC within 60 seconds and isolates the affected rack	Infrastructure team	9	Committed
OBJ-08	Vendor support engineers hold no standing privilege on the estate	Security platform team	8	Committed

4. Business value summary

Team	Committed BV planned	Stretch BV planned	Committed BV achieved	Stretch BV achieved	Predictability %
Platform services team	No	Service operations readiness for liquid-cooled infrastructure,	Partially	Yes	72%

Team	Committed BV planned	Stretch BV planned	Committed BV achieved	Stretch BV achieved	Predictability %
		<i>including leak response</i>			
Developer experience team	Yes	400G RoCEv2 leaf-spine fabric tuned for collective communication at 256-GPU job scale	Yes	Partially	92%
Scheduler team	Partially	Multi-tenant orchestration with fair-share quota across AI Research, Fraud Analytics and Retail	No	Yes	5%
Observability team	Yes	Parallel filesystem tier of 12 PB usable sustaining 1.2 TB/s to the compute estate	Yes	No	12%

5. Uncommitted objectives and rationale

Work the team is aware of but has not committed to, and why. Being explicit here prevents the assumption that silence means agreement.

Item	Why not committed	Revisit when
Three tenants can run concurrently on hall A with fair-share quota enforced under contention	Committed	31 Jan 2027
Low-priority training jobs can be pre-empted and resumed without loss of work	Committed	26 Feb 2027
Only signed container images from the internal registry can run on the estate	Committed	31 Mar 2027
Nodes failing firmware attestation are quarantined automatically at admission	Stretch	23 Apr 2027
Each tenant receives a monthly consumption statement that reconciles to telemetry	Committed	28 May 2027

6. Achievement record

Complete at Inspect and Adapt. Business Owners assess achievement; the team does not self-score.

Ref	Objective	Planned BV	Achieved BV	Assessed by	Commentary
AR-01	Provide evidence that platform controls operate as designed	Verified at hall A acceptance on 26 Feb 2027	Yes	V. Chandra, Head of AI Enablement	Improved since last period following the CDU set-point retune
AR-02	Confirm that Tranche 2 remains viable, achievable and within tolerance	Carried forward from the Tranche 1 lessons register	Partially	J. Ferreira, Network Lead	On plan; no intervention required this period
AR-03	Coordinate delivery across the eight Helios workstreams	Applies only to workloads classified Restricted or above	Yes	I. Petrova, Data Platform Lead	Improved since last period following the CDU set-point retune
AR-04	Give the Programme Board sight of exposure before the funding gate	Scoped to the three onboarding tenants: AI Research, Fraud Analytics and Retail	No	K. Adeyemi, Security Architect	Amber — recovery action agreed with the workstream lead and tracked weekly