

MSP | MSP-10

Projects Dossier

The portfolio of projects and activities within the programme

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Projects Dossier
Document reference	MSP-10-HEL-T2-v1.0
Project / Programme	Programme Helios
Version	1.0
Status	Baselined
Date	18 Sep 2026
Author	D. Okonkwo, Programme Manager
Owner	Programme Manager
Approver	Programme Board
Classification	Internal
Retention	7 years from programme closure

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
MSP-04	Target Operating Model	Source of scope
MSP-08	Programme Plan	Scheduling
MSP-12	Programme Dependency Register	Interdependencies

How to use this template

Aspect	Guidance
Purpose	Lists and describes the projects and other activities that together deliver the target operating model, showing their contribution, sequence and interdependence.
Framework	MSP — Structure theme; created in Define the Programme
Created when	Define the Programme
Reviewed / updated	At each tranche boundary and whenever scope changes
Owner	Programme Manager
Approver	Programme Board
Format options	Document, presentation, register entry, or tool record — the content matters, not the medium.
Tailoring	Scale the depth of each section to the scale, risk and complexity of the work. Delete sections that add no value and record the tailoring decision in the governance approach.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- Every project traces to one or more gaps in the Target Operating Model
- Projects that deliver no capability or benefit are challenged
- The dossier includes business change activity, not only technical projects
- Sequencing reflects dependency, not preference

Contents

Document control..... 2

 Version history.....2

 Reviewers.....2

 Approval.....2

 Related products.....2

How to use this template.....3

 Quality criteria.....3

1. Dossier summary.....5

2. Project register.....5

3. Contribution to the target operating model.....6

4. Business change activities.....6

5. Project sequencing and grouping.....7

6. Projects adopted from existing activity.....7

7. Projects considered and excluded.....7

8. Project governance interface.....8

1. Dossier summary

Measure	Count / value
Total projects	WS2 Compute and storage hardware
Total business change activities	Integration partner claim for additional structural works
Total programme cost	Programme Helios
Number of tranches	3
Projects in flight at programme start	Helios AI Platform ART

2. Project register

ID	Project	Purpose	Tranche	Outputs	Cost	Duration	PM	Status
PJ-01	Facilities and power uplift	Deliver 6 MVA, liquid cooling and structural capacity in DXB-1 halls A and B	Tranche 2	Energised supply, CDUs and secondary loop, strengthened floors	AED 24,300,000	10 months	A. Kowalski	In progress
PJ-02	Compute and storage build	Install, verify and accept 2,048 accelerators and the parallel filesystem tier	Tranche 2	Hall A and B accepted; storage accepted at 1.2 TB/s	AED 109,000,000	9 months	S. Bhatt	In progress
PJ-03	Network fabric	Build and tune the 400G leaf-spine fabric across both halls	Tranche 2	Fabric commissioned and NCCL-validated	AED 13,600,000	7 months	J. Ferreira	In progress
PJ-04	Platform and orchestration	Deliver scheduling, quota, image supply chain and observability	Tranche 2	Platform v1.0 released	AED 6,800,000	6 months	P. Raghavan	In progress
PJ-05	MLOps and developer experience	Experiment tracking, lineage and self-service environments	Tranche 2	Self-service portal, lineage capture	AED 3,200,000	8 months	N. Ozturk	Not started
PJ-06	Security and compliance	Tenant isolation, attestation, brokered access and assurance testing	Tranche 2	Assurance report with findings closed	AED 1,900,000	11 months	K. Adeyemi	In progress
PJ-07	Service operations readiness	Runbooks, monitoring, drills and 24x7 on-call for the Helios estate	Tranche 2	Service transition complete	AED 1,700,000	6 months	G. Lindqvist	Not started
PJ-08	Adoption and business	Onboard three tenants, train	Tranche 2	Three tenants onboarded; 80%	AED 1,400,000	12 months	F. Mans	In progress

ID	Project	Purpose	Tranche	Outputs	Cost	Duration	PM	Status
	change	researchers and land the chargeback model		of researchers trained	00		our	ress

3. Contribution to the target operating model

Project ID	TOM gap addressed	Capability delivered	Benefits enabled
WS8 Adoption and business change	Operations lack liquid-cooling competence	No	Improves PUE from 1.62 to 1.21 across the estate
WS1 Facilities and power	Chargeback data available but not yet reconciled to Finance	Yes	Reduces median training cycle time from 11.5 days to 3 days
WS2 Compute and storage hardware	Second-site failover untested	Partially	Lifts average GPU utilisation from 31% to 72%
WS3 Network fabric	Firmware attestation API not yet available from the vendor	Yes	Substitutes AED 14.3m of annual public cloud GPU rental

4. Business change activities

ID	Activity	Purpose	Tranche	Owner	Cost
A-010	Complete hall B structural survey	Provide evidence that platform controls operate as designed	Tranche 3	A. Kowalski, Data Centre Lead	AED 96,000
A-020	Place structural strengthening order	Confirm that Tranche 2 remains viable, achievable and within tolerance	Tranche 2	E. Santos, Procurement Lead	AED 11,200,000
A-030	Execute floor strengthening works	Coordinate delivery across the eight Helios workstreams	Tranche 1	A. Kowalski, Data Centre Lead	AED 240,000
A-040	Lodge utility uplift application	Give the Programme Board sight of exposure before the funding gate	Tranche 3	A. Kowalski, Data Centre Lead	AED 17,800,000
A-050	Install switchgear and energise 6 MVA supply	Give the Programme Board sight of exposure before the funding gate	Tranche 2	A. Kowalski, Data Centre Lead	AED 1,120,000
A-060	Install CDUs and secondary cooling loop	Coordinate delivery across the eight Helios	Tranche 1	A. Kowalski, Data Centre Lead	AED 91,200,000

ID	Activity	Purpose	Tranche	Owner	Cost
		workstreams			

5. Project sequencing and grouping

Why projects are grouped into the tranches shown, and the logic that constrains resequencing.

Programme Helios — Tranche 2 scale build, DXB-1 halls A and B. Verified at hall A acceptance on 26 Feb 2027.
Detail is maintained by the Programme Manager and reviewed at the monthly Programme Board.

6. Projects adopted from existing activity

Project	Previous owner	Adoption date	Adjustments required	Status
WS6 Security and compliance	D. Okonkwo, Release Train Engineer	23 Apr 2027	Applies from hall A handover; hall B follows in Tranche 2 closure	In progress
WS7 Service operations and support	A. Kowalski, Data Centre Lead	31 Mar 2027	Carried forward from the Tranche 1 lessons register	Complete
WS8 Adoption and business change	R. Al Mazrouei, Group CTO	26 Feb 2027	Covers the 2,048-GPU estate and the parallel filesystem tier	Not started
WS1 Facilities and power	C. Whitfield, Finance Business Partner	31 Jan 2027	Scoped to the three onboarding tenants: AI Research, Fraud Analytics and Retail	Open

7. Projects considered and excluded

Candidate	Rationale for exclusion	Decision date	Decided by
25 Jun 2027	Physical lead times do not tolerate emerging requirements, so this element is frozen before order	15 Oct 2026	R. Al Mazrouei, Group CTO
18 Sep 2026	Two independent schedulers fragment the GPU pool and reduce effective capacity	30 Nov 2026	A. Kowalski, Data Centre Lead
15 Oct 2026	Air cooling would cap density at 12 kW per rack and require 2.4 times the floor area	15 Dec 2026	D. Okonkwo, Release Train Engineer
30 Nov 2026	Consolidation is the primary source of the benefit case; utilisation across siloed estates averages 31%	31 Jan 2027	L. Haddad, CISO

8. Project governance interface

How project-level governance connects to programme governance — reporting lines, tolerance escalation, assurance, and the Project Board / Programme Board relationship.

The Programme Board meets monthly, chaired by the Group CTO as Senior Responsible Owner, with the Director of Infrastructure, CISO, Finance Business Partner and the three consuming business unit heads. Delivery workstreams report weekly to the Programme Manager. The Agile Release Train holds PI planning quarterly, with Business Owners drawn from the same board. The P3O provides assurance, reporting standards and the RAID consolidation.