

PRINCE2 | P2-14

Daily Log

Informal record of events, actions and observations

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Daily Log
Document reference	P2-14-HEL-T2-v1.0
Project / Programme	Helios Tranche 2 — Scale Build
Version	1.0
Status	Baselined
Date	18 Sep 2026
Author	D. Okonkwo, Programme Manager
Owner	Project Manager
Approver	Not formally approved — a record, not a baseline
Classification	Internal
Retention	7 years from programme closure

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
P2-16	Issue Register	Formal issues transfer here
P2-17	Risk Register	Formal risks transfer here
P2-15	Lessons Log	Lessons transfer here

How to use this template

Aspect	Guidance
Purpose	Records informal issues, required actions, significant events and observations that are not captured by other registers. Acts as the project diary.
Framework	PRINCE2 — Created in Starting up a Project; maintained throughout
Created when	Starting up a Project
Reviewed / updated	Continuously; reviewed at stage boundaries for items needing formalisation
Owner	Project Manager
Approver	Not formally approved — a record, not a baseline
Format options	Frequently maintained in a project tool or notebook. This template gives the minimum content set.
Tailoring	Scale the depth of each section to the scale, risk and complexity of the work. Delete sections that add no value and record the tailoring decision in the governance approach.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- Entries are dated and attributable
- Actions have owners and target dates
- Items that warrant formal treatment are transferred to the appropriate register and cross-referenced

Contents

Document control..... 2

 Version history..... 2

 Reviewers..... 2

 Approval..... 2

 Related products..... 3

How to use this template..... 4

 Quality criteria..... 4

1. Log entries..... 6

2. Entry type key..... 7

3. Items transferred to formal registers..... 7

1. Log entries

Ref	Date	Entry type	Description	Raised by	Action required	Owner	Due	Status
LE-01	02 Sep 2026	Observation	M&E contractor noted chilled water return running warm during the hall A load test	A. Kowalski, Data Centre Lead	Raise as an issue and request CDU set-point review	A. Kowalski, Data Centre Lead	05 Sep 2026	Closed — became ISS- 001
LE-02	04 Sep 2026	Informal action	Data owner sign-off for the fraud analytics corpus still outstanding after the classification workshop	I. Petrova, Data Platform Lead	Chase the data owner directly and copy the DPO	I. Petrova, Data Platform Lead	12 Sep 2026	Open
LE-03	07 Sep 2026	Decision	Agreed to bridge the hall B row 3 service void rather than relocate racks to row 6	S. Bhatt, Project Manager	Raise CR-003 for the bridging plate at AED 96,000	S. Bhatt, Project Manager	09 Sep 2026	Closed — CR- 003 approved
LE-04	09 Sep 2026	Observation	Vendor account team indicated Tranche 3 allocation will need a forecast by November	E. Santos, Procurement Lead	Add a forecast submission activity to the Tranche 3 preparation plan	E. Santos, Procurement Lead	31 Oct 2026	Open
LE-05	11 Sep 2026	Informal action	Two SRE offers accepted; two vacancies remain after widening the search	P. Raghavan, Platform Engineering Lead	Extend contractor cover by six months via CR-006	P. Raghavan, Platform Engineering Lead	15 Sep 2026	Closed — CR- 006 approved
LE-06	14 Sep 2026	Concern	FM provider has not confirmed dates for the two coolant leak drills	G. Lindqvist, Service Operations Lead	Escalate to the FM contract manager; drills are a handover prerequisite	G. Lindqvist, Service Operations Lead	25 Sep 2026	Open
LE-07	16 Sep 2026	Observation	Fraud Analytics raised concern about job pre-emption in the fair-share model	F. Mansour, Business	Add a priority queue for time-critical fraud workloads	P. Raghavan,	24 Sep 2026	Closed — DEC-

Ref	Date	Entry type	Description	Raised by	Action required	Owner	Due	Status
				<i>Change Lead</i>	<i>to the quota design</i>	<i>Platform Engineerin g Lead</i>		006
LE-08	17 Sep 2026	Informal action	Gate pack evidence index incomplete two days before the Tranche 2 gate	M. Verity, Head of P3O	Complete the index and circulate 48 hours ahead of the Board	D. Okonkwo, Programme Manager	18 Sep 2026	Closed

2. Entry type key

Type	Use for
Event	Something that happened and is worth recording
Observation	A note that may become relevant later
Action	A task the Project Manager must track informally
Informal issue	A concern not warranting a formal Issue Report
Decision	A decision made outside a formal governance meeting
Transferred	Item moved to a formal register — record the destination reference

3. Items transferred to formal registers

Daily Log ref	Transferred to	New reference	Date
<i>Funded from the Tranche 2 allocation of AED 118,000,000</i>	<i>Portfolio Board</i>	<i>Programme SharePoint — Helios / Tranche 2 / Governance</i>	<i>25 Jun 2027</i>

Daily Log ref	Transferred to	New reference	Date
<i>Aligned to the strategic theme of sovereign AI capability</i>	<i>P3O Lessons Repository</i>	<i>Configuration management database</i>	<i>28 May 2027</i>
<i>Agreed with the integration partner at design freeze, 15 Oct 2026</i>	<i>Finance Business Partner</i>	<i>Assurance evidence pack, Tranche 2 gate</i>	<i>23 Apr 2027</i>
<i>Subject to closure of ISS-003 before multi-tenant go-live</i>	<i>Head of P3O</i>	<i>ALM tool — Helios ART board</i>	<i>31 Mar 2027</i>