

PRINCE2 | P2-16

Issue Register

Formal record of issues raised and their resolution

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Issue Register
Document reference	P2-16-HEL-T2-v1.0
Project / Programme	Helios Tranche 2 — Scale Build
Version	1.0
Status	Baselined
Date	18 Sep 2026
Author	D. Okonkwo, Programme Manager
Owner	Project Manager (maintained by Project Support)
Approver	N/A — a record
Classification	Internal
Retention	7 years from programme closure

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
P2-25	Issue Report	Detailed assessment for significant issues
P2-08	Change Control Approach	Governs this register
P2-14	Daily Log	Informal issues held here instead

How to use this template

Aspect	Guidance
Purpose	Captures and maintains information on all issues being formally managed, providing a complete audit trail of what was raised, decided and done.
Framework	PRINCE2 — Created in Initiating a Project; maintained in Controlling a Stage
Created when	Initiating a Project
Reviewed / updated	Continuously; formally at each Highlight Report and stage boundary
Owner	Project Manager (maintained by Project Support)
Approver	N/A — a record
Format options	Document, presentation, register entry, or tool record — the content matters, not the medium.
Tailoring	Scale the depth of each section to the scale, risk and complexity of the work. Delete sections that add no value and record the tailoring decision in the governance approach.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- Every formally managed issue is registered with a unique identifier
- Status is current and closure is evidenced
- Cross-references to Issue Reports, changes and affected products are complete
- Priority and severity are applied consistently with the Change Control Approach

Contents

Document control..... 2

 Version history..... 2

 Reviewers..... 2

 Approval..... 2

 Related products..... 3

How to use this template..... 4

 Quality criteria..... 4

1. Issue register..... 6

2. Type key..... 7

3. Status key..... 8

4. Escalated issues..... 8

1. Issue register

Ref	Date raised	Raised by	Type	Description	Priority	Severity	Owner	Decision	Status	Closed
ISS-001	18 Sep 2026	A. Kowalski, Data Centre Lead	Facilities	Chilled water return temperature in DXB-1 hall A is running 4°C above design, limiting sustained rack density to 48 kW against the 60 kW design point	High	High	A. Kowalski, Data Centre Lead	Deferred to the next Board	Open	26 Feb 2027
ISS-002	30 Sep 2026	E. Santos, Procurement Lead	Supply chain	Vendor has confirmed a six-week slip on the second tranche of 1,024 accelerators, from 12 Oct to 23 Nov 2026	High	High	E. Santos, Procurement Lead	Approved with conditions	Open	Open
ISS-003	22 Sep 2026	K. Adeyemi, Security Architect	Security	Penetration test of the pilot cluster found that the cluster API server was reachable from the corporate management VLAN without mutual TLS	Critical	Critical	K. Adeyemi, Security Architect	Approved	Open	18 Sep 2026
ISS-004	31 Oct 2026	P. Raghavan, Platform Engineering Lead	Resource	Two of the six SRE vacancies remain unfilled after three months of recruitment	Medium	Medium	P. Raghavan, Platform Engineering Lead	Rejected	Open	26 Feb 2027
ISS-005	26 Sep 2026	J. Ferreira, Network Lead	Technical	NCCL all-reduce benchmark on the pilot fabric is achieving 84% efficiency against the 92% target	High	High	J. Ferreira, Network Lead	Deferred to the next Board	Open	Open
ISS-006	10 Oct 2026	E. Santos, Procurement Lead	Commercial	Integration partner has submitted a change claim of AED 1.84m for additional structural works not identified at tender	Medium	Medium	E. Santos, Procurement Lead	Approved with conditions	Open	18 Sep 2026
ISS-007	26 Sep 2026	I. Petrova, Data Platform	Data	Data classification for the fraud analytics training corpus is incomplete, blocking its onboarding	Medium	Medium	I. Petrova, Data Platform	Approved	Open	26 Feb 2027

Ref	Date raised	Raised by	Type	Description	Priority	Severity	Owner	Decision	Status	Closed
		Lead		to the pilot			Lead			
ISS-008	24 Sep 2026	C. Whitfield, Finance Business Partner	Governance	Chargeback rate card has not been agreed, so business units cannot budget for FY27 consumption	Medium	Medium	C. Whitfield, Finance Business Partner	Rejected	Open	Open
ISS-009	15 Oct 2026	A. Kowalski, Data Centre Lead	Facilities	Structural survey identified that four rack positions in hall B row 3 sit over a service void and cannot take 1,400 kg loading	Low	Low	A. Kowalski, Data Centre Lead	Deferred to the next Board	Open	18 Sep 2026
ISS-010	08 Oct 2026	P. Raghavan, Platform Engineering Lead	Technical	Image registry replication to the DR region is exceeding the four-hour RPO during peak build activity	Medium	Medium	P. Raghavan, Platform Engineering Lead	Approved with conditions	Open	26 Feb 2027

2. Type key

Type	Definition
Request for change	A proposal to change a baselined product or requirement
Off-specification	A product that does not, or is forecast not to, meet its specification
Problem / concern	Any other issue requiring resolution or escalation

3. Status key

Status	Meaning
Open	Raised, not yet examined
Under assessment	Impact analysis in progress
Awaiting decision	Options proposed, decision pending
Approved	Decision made to proceed
Rejected	Decision made not to proceed
Deferred	Decision postponed to a defined point
Implemented	Agreed action completed
Closed	Verified and closed

4. Escalated issues

Issue ref	Escalated to	Date	Reason	Outcome
ISS-001	Yes	18 Sep 2026	Air cooling would cap density at 12 kW per rack and require 2.4 times the floor area	Validated — no change required to the baseline
ISS-002	Yes	30 Sep 2026	Two independent schedulers fragment the GPU pool and reduce effective capacity	Escalated to the Programme Board and resolved on 18 Sep 2026
ISS-003	Yes	22 Sep 2026	Supply chain provenance for AI tooling is weak; admission control is the only enforceable point	Closed with no residual exposure
ISS-004	No	31 Oct 2026	Two independent schedulers fragment the GPU pool and reduce effective capacity	Partially met — carried into PI 5 with reduced scope
ISS-005	No	26 Sep 2026	Air cooling would cap density at 12 kW per rack and require 2.4 times the floor area	Delivered and accepted at the PI 4 system demo

