

PRINCE2 | P2-03

Project Product Description

Definition and acceptance criteria for the project's overall output

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Project Product Description
Document reference	P2-03-HEL-T2-v1.0
Project / Programme	Helios Tranche 2 — Scale Build
Version	1.0
Status	Baselined
Date	18 Sep 2026
Author	D. Okonkwo, Programme Manager
Owner	Senior User
Approver	Project Board
Classification	Internal
Retention	7 years from programme closure

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
P2-02	Project Brief	This forms part of the brief
P2-12	Product Description	Lower-level descriptions decompose from this
P2-07	Quality Management Approach	Defines how acceptance will be governed

How to use this template

Aspect	Guidance
Purpose	Defines what the project must deliver in order to gain acceptance, including the customer's quality expectations and the acceptance criteria against which the project will be judged.
Framework	PRINCE2 — Created in Starting up a Project, refined in Initiating a Project, baselined in the PID
Created when	Starting up a Project
Reviewed / updated	At each stage boundary; formally used at project closure to confirm acceptance
Owner	Senior User
Approver	Project Board
Format options	Document, presentation, register entry, or tool record — the content matters, not the medium.
Tailoring	Scale the depth of each section to the scale, risk and complexity of the work. Delete sections that add no value and record the tailoring decision in the governance approach.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- The purpose is clear and consistent with the Business Case
- Acceptance criteria are prioritised, measurable and mutually consistent
- Acceptance methods and responsibilities are agreed with those who will apply them
- Customer quality expectations are captured in the customer's own terms and then translated into measurable criteria
- Acceptance criteria collectively define an acceptable product

Contents

Document control..... 2

 Version history.....2

 Reviewers.....2

 Approval.....2

 Related products.....2

How to use this template.....3

 Quality criteria.....3

1. Title.....5

2. Purpose.....5

3. Composition.....5

4. Derivation.....5

5. Development skills required.....5

6. Customer quality expectations.....6

7. Acceptance criteria.....6

8. Project-level quality tolerances.....7

9. Acceptance method.....7

10. Acceptance responsibilities.....8

1. Title

Programme Helios — Tranche 2 scale build, DXB-1 halls A and B. Reported through the monthly benefit tracking report. Detail is maintained by the Senior User and reviewed at the monthly Programme Board.

2. Purpose

What the project product is for and who will use it.

Programme Helios — Tranche 2 scale build, DXB-1 halls A and B. Reviewed monthly at the Programme Board. Detail is maintained by the Senior User and reviewed at the monthly Programme Board.

3. Composition

The major products that together make up the project product.

Ref	Major product	Description
C-01	Parallel filesystem accepted at 1.2 TB/s sustained	Parallel filesystem tier of 12 PB usable sustaining 1.2 TB/s to the compute estate
C-02	Operations runbook set with two completed live drills	Multi-tenant orchestration with fair-share quota across AI Research, Fraud Analytics and Retail
C-03	Independent security assurance report with findings closed	400G RoCEv2 leaf-spine fabric tuned for collective communication at 256-GPU job scale
C-04	Hall A accepted at 1,024 GPUs with acceptance certificate	Service operations readiness for liquid-cooled infrastructure, including leak response

4. Derivation

What the project product is derived from — existing systems, source documents, standards, prior products.

Programme Helios — Tranche 2 scale build, DXB-1 halls A and B. Enforced automatically in the delivery pipeline, with evidence retained. Detail is maintained by the Senior User and reviewed at the monthly Programme Board.

5. Development skills required

Skill / capability	Source	Availability
Self-service training environment provisioning	ALM tool — Helios ART board	Delegated to the Programme Manager within the agreed tolerance
Signed container image supply chain	Assurance evidence pack, Tranche 2 gate	Owned within WS4 Platform and orchestration
Multi-tenant GPU scheduling with fair-share quota	Configuration management database	Funded from the Tranche 2 allocation of AED 118,000,000
400G collective communication fabric	Programme SharePoint — Helios / Tranche 2 / Governance	Reflected in the solution intent as a fixed constraint

6. Customer quality expectations

In the customer's own words, then prioritised. Include expectations about performance, resilience, security, usability, maintainability and compliance.

Ref	Expectation	Priority (M/S/C/W)	Tolerance
CQE-01	Fair-share quota holds within 5% for each tenant under contention	Must have	No unsigned container image can be admitted; every attempt is alerted within 30 seconds
CQE-02	Coolant leak alerts the NOC within 60 seconds and isolates the affected rack	Medium	Independent penetration test closed with no open critical or high findings
CQE-03	Storage sustains 1.2 TB/s against a representative training corpus for 30 minutes	High	Fair-share quota holds within 5% for each tenant under contention
CQE-04	Independent penetration test closed with no open critical or high findings	Should have	Median environment request-to-usable time under two hours across 20 sampled requests

7. Acceptance criteria

The measurable definition of what must be done for the project product to be acceptable. Each criterion must be objectively testable.

Ref	Acceptance criterion	Measure / target	Priority	Method of proof
AC-01	Coolant leak alerts the NOC within 60 seconds and isolates the affected rack	AED 5.1m per year	Should have	Live walkthrough with a recorded session
AC-02	Coolant leak alerts the NOC within 60 seconds and isolates the affected rack	3 days median	High	Written pack circulated 48 hours in advance
AC-03	Independent penetration test closed with no open critical or high findings	72% by Q4 2027	Medium	Automated report from the observability platform
AC-04	Fair-share quota holds within 5% for each tenant under contention	1.21 PUE	Must have	Workshop with the affected workstream leads

8. Project-level quality tolerances

The permissible range for each acceptance criterion where absolute compliance is not required.

Criterion ref	Target	Tolerance	Escalate to
Independent penetration test closed with no open critical or high findings	3 days median	No unsigned container image can be admitted; every attempt is alerted within 30 seconds	All-reduce efficiency at or above 92% on three consecutive 256-GPU runs
Storage sustains 1.2 TB/s against a representative training corpus for 30 minutes	72% by Q4 2027	Independent penetration test closed with no open critical or high findings	Median environment request-to-usable time under two hours across 20 sampled requests
Storage sustains 1.2 TB/s against a representative training corpus for 30 minutes	1.21 PUE	Fair-share quota holds within 5% for each tenant under contention	No unsigned container image can be admitted; every attempt is alerted within 30 seconds
No unsigned container image can be admitted; every attempt is alerted within 30 seconds	92% at 256-GPU job scale	Median environment request-to-usable time under two hours across 20 sampled requests	No unsigned container image can be admitted; every attempt is alerted within 30 seconds

9. Acceptance method

How acceptance will be demonstrated — user acceptance testing, independent assurance review, regulatory sign-off, penetration test, parallel running, service readiness review.

Criterion ref	Acceptance method	Environment / conditions	Timing
Median environment request-to-usable time under two hours across 20 sampled requests	Workshop with the affected workstream leads	All-reduce efficiency at or above 92% on three consecutive 256-GPU runs	15 Oct 2026
All-reduce efficiency at or above 92% on three consecutive 256-GPU runs	Dashboard published to the programme site	All-reduce efficiency at or above 92% on three consecutive 256-GPU runs	18 Sep 2026
Fair-share	Live walkthrough with a	All-reduce efficiency at or above	25 Jun 2027

Criterion ref	Acceptance method	Environment / conditions	Timing
quota holds within 5% for each tenant under contention	recorded session	92% on three consecutive 256-GPU runs	
Coolant leak alerts the NOC within 60 seconds and isolates the affected rack	Written pack circulated 48 hours in advance	Coolant leak alerts the NOC within 60 seconds and isolates the affected rack	28 May 2027

10. Acceptance responsibilities

Criterion ref	Accepting role	Name	Evidence required
Coolant leak alerts the NOC within 60 seconds and isolates the affected rack	Service Operations and FM provider	C. Whitfield, Finance Business Partner	Solution intent wiki, DXB-1 platform space
Storage sustains 1.2 TB/s against a representative training corpus for 30 minutes	Business Owners and tenant representatives	S. Bhatt, Project Manager	Programme SharePoint — Helios / Tranche 2 / Governance
Median environment request-to-usable time under two hours across 20 sampled requests	CISO and Security Architect	V. Chandra, Head of AI Enablement	Configuration management database
Fair-share quota holds within 5% for each tenant under contention	Programme Manager and workstream leads	J. Ferreira, Network Lead	Assurance evidence pack, Tranche 2 gate