

PRINCE2 | P2-18

Quality Register

Summary of planned and completed quality activities

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Quality Register
Document reference	<i>P2-18-HEL-T2-v1.0</i>
Project / Programme	<i>Helios Tranche 2 — Scale Build</i>
Version	<i>1.0</i>
Status	<i>Baselined</i>
Date	<i>18 Sep 2026</i>
Author	<i>D. Okonkwo, Programme Manager</i>
Owner	<i>Project Manager (maintained by Project Support)</i>
Approver	<i>N/A — a record</i>
Classification	<i>Internal</i>
Retention	<i>7 years from programme closure</i>

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
P2-07	Quality Management Approach	Governs this register
P2-12	Product Description	Source of quality criteria
P2-27	Product Status Account	Draws on this register

How to use this template

Aspect	Guidance
Purpose	Provides an audit trail of all quality management activities planned and undertaken, and acts as a pointer to the quality records themselves.
Framework	PRINCE2 — Created in Initiating a Project; maintained throughout
Created when	Initiating a Project
Reviewed / updated	Continuously; reported at each Highlight Report and stage boundary
Owner	Project Manager (maintained by Project Support)
Approver	N/A — a record
Format options	Document, presentation, register entry, or tool record — the content matters, not the medium.
Tailoring	Scale the depth of each section to the scale, risk and complexity of the work. Delete sections that add no value and record the tailoring decision in the governance approach.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- Every product in the plan with a quality method has a corresponding entry
- Planned dates are entered when the plan is baselined, not retrospectively
- Results and sign-off are recorded, with a pointer to the evidence
- Failed quality activities generate issues or off-specifications and are cross-referenced

Contents

Document control..... 2

 Version history..... 2

 Reviewers..... 2

 Approval..... 2

 Related products..... 3

How to use this template..... 4

 Quality criteria..... 4

1. Quality register..... 6

2. Result key..... 7

3. Quality activity summary by stage..... 7

4. Off-specifications arising..... 8

1. Quality register

Ref	Product ID	Product	Quality method	Roles / reviewers	Planned date	Actual date	Result	Sign-off date	Evidence ref
PR-01	PR-01	Hall A power and cooling installation	Commissioning test with witnessed load bank	A. Kowalski, Data Centre Lead, M&E contractor, independent commissioning agent	12 Feb 2027	19 Feb 2027	Pass with observation	20 Feb 2027	Commissioning report CR-DXB1-A-014
PR-02	PR-02	400G fabric — hall A	NCCL all-reduce benchmark at 256-GPU scale	J. Ferreira, Network Lead, vendor performance engineering	26 Sep 2026	02 Oct 2026	Fail — 84% achieved	Not signed off	Benchmark log NB-A-0926
PR-03	PR-03	Parallel filesystem tier	Workload-representative throughput benchmark	I. Petrova, Data Platform Lead, storage vendor	20 Jan 2027	20 Jan 2027	Pass	22 Jan 2027	Storage acceptance report SA-012
PR-04	PR-04	Accelerator batch — hall A racks 1 to 16	Firmware hash verification against the vendor SBOM, then 72-hour burn-in	K. Adeyemi, Security Architect, infrastructure engineers	18 Dec 2026	24 Dec 2026	Pass	05 Jan 2027	Burn-in report BI-A-016
PR-05	PR-05	Platform v1.0 — scheduling and quota	72-hour contention test across three tenants	P. Raghavan, Platform Engineering Lead, tenant representatives	24 Mar 2027	26 Mar 2027	Pass	31 Mar 2027	Contention test report CT-004
PR-06	PR-06	Image supply chain and admission control	Negative test — attempt admission of unsigned and tampered images	K. Adeyemi, Security Architect, Cordant Assurance	14 Apr 2027	14 Apr 2027	Pass	16 Apr 2027	Assurance test report AT-021
PR-07	PR-07	Multi-tenant platform — security posture	Independent penetration test	Cordant Assurance, CISO	23 Apr 2027	Scheduled	Not yet performed	Pending	Test scope agreed, reference

Ref	Product ID	Product	Quality method	Roles / reviewers	Planned date	Actual date	Result	Sign-off date	Evidence ref
									PT-2027-03
PR-08	PR-08	Operations runbook set and drills	Two witnessed live coolant leak drills	G. Lindqvist, Service Operations Lead, FM provider	20 Feb 2027	Not scheduled	Outstanding	Pending	Drill plan DR-002 issued

2. Result key

Result	Meaning	Next action
Pass	Meets all quality criteria	Approve and baseline
Pass with actions	Minor corrections agreed	Complete actions, then approve
Fail	Does not meet criteria	Re-work and re-review; raise off-specification if not correctable
Not required	Tailored out	Record rationale

3. Quality activity summary by stage

Stage	Planned	Completed	Passed	Failed	Outstanding
Liquid-cooled racks at 60 kW with rear-door heat exchangers and CDU redundancy at N+1	12 Feb 2027	No	12	0	3
Self-service environment provisioning targeting a two-hour request-to-usable time	26 Sep 2026	Yes	8	1	0
Multi-tenant orchestration with fair-share quota across AI Research, Fraud Analytics and Retail	20 Jan 2027	Partially	15	2	2

Stage	Planned	Completed	Passed	Failed	Outstanding
Parallel filesystem tier of 12 PB usable sustaining 1.2 TB/s to the compute estate	18 Dec 2026	Yes	6	0	1
Signed container image supply chain with admission enforcement and firmware attestation	24 Mar 2027	No	12	1	3

4. Off-specifications arising

Quality ref	Product	Off-specification description	Issue ref	Status
No unsigned container image can be admitted; every attempt is alerted within 30 seconds	Platform v1.0 — scheduling, quota, observability and image supply chain	Consolidate all AI training workloads onto a shared 2,048-GPU platform in DXB-1 halls A and B	Verified at hall A acceptance on 26 Feb 2027	Not started
Fair-share quota holds within 5% for each tenant under contention	Operations runbook set with two completed live drills	Service operations readiness for liquid-cooled infrastructure, including leak response	Dependent on the Enterprise Identity Programme (DEP-003)	Complete
Independent penetration test closed with no open critical or high findings	Independent security assurance report with findings closed	Self-service environment provisioning targeting a two-hour request-to-usable time	Subject to closure of ISS-003 before multi-tenant go-live	In progress
All-reduce efficiency at or above 92% on three consecutive 256-GPU runs	400G fabric commissioned and NCCL-validated	Multi-tenant orchestration with fair-share quota across AI Research, Fraud Analytics and Retail	Carried forward from the Tranche 1 lessons register	Open