

PRINCE2 | P2-17

Risk Register

Record of identified risks, assessments and responses

Meridian Group

Programme Helios — Infrastructure and Platform Stack for AI GPU Compute at Scale

Field	Detail
Document title	Risk Register
Document reference	P2-17-HEL-T2-v1.0
Project / Programme	Helios Tranche 2 — Scale Build
Version	1.0
Status	Baselined
Date	18 Sep 2026
Author	D. Okonkwo, Programme Manager
Owner	Project Manager (maintained by Project Support)
Approver	N/A — a record
Classification	Internal
Retention	7 years from programme closure

Document control

Version history

Version	Date	Author	Summary of change
0.1	04 Jun 2026	D. Okonkwo, Programme Manager	Initial draft
0.2	21 Jul 2026	D. Okonkwo, Programme Manager	Updated following workstream lead review
1.0	18 Sep 2026	D. Okonkwo, Programme Manager	Baselined at the Tranche 2 funding gate

Reviewers

Name	Role	Review scope	Date reviewed
T. Nakamura, Chief Platform Architect	Chief Platform Architect	Technical content and solution alignment	08 Sep 2026
L. Haddad, CISO	CISO	Security, assurance and residency content	10 Sep 2026
C. Whitfield, Finance Business Partner	Finance Business Partner	Cost, funding and benefit figures	11 Sep 2026
M. Verity, Head of P3O	Head of P3O	Governance standards and completeness	15 Sep 2026

Approval

This product is baselined once approval is recorded below. Any subsequent change must go through change control.

Name	Role	Decision	Date
R. Al Mazrouei, Group CTO	Senior Responsible Owner / Group CTO	Approved	18 Sep 2026
H. Farrell, Director of Infrastructure	Director of Infrastructure	Approved	18 Sep 2026
L. Haddad, CISO	CISO	Approved subject to closure of ISS-003	18 Sep 2026

Related products

Reference	Product	Relationship
P2-06	Risk Management Approach	Governs this register
P2-04	Business Case	Aggregate exposure informs viability
P2-24	Exception Report	Raised when risk tolerance is breached

How to use this template

Aspect	Guidance
Purpose	Captures and maintains information on all identified threats and opportunities relating to the project.
Framework	PRINCE2 — Created in Initiating a Project; maintained throughout
Created when	Initiating a Project
Reviewed / updated	Continuously; formally at each Highlight Report and stage boundary
Owner	Project Manager (maintained by Project Support)
Approver	N/A — a record
Format options	Document, presentation, register entry, or tool record — the content matters, not the medium.
Tailoring	Scale the depth of each section to the scale, risk and complexity of the work. Delete sections that add no value and record the tailoring decision in the governance approach.

This is a worked example. Every field has been completed with illustrative content for Programme Helios, a fictional AI GPU infrastructure and platform programme. All example content is shown in grey italic — the black text is the template itself. Replace the grey italic content with your own.

Quality criteria

Use these to check the product is fit for purpose before submitting it for approval.

- Risks are described as cause, event and effect — not as one-word labels
- Each risk has an owner accountable for it and an actionee where different
- Assessments use the scales defined in the Risk Management Approach
- Responses are proportionate and their effect on residual exposure is shown
- Opportunities are recorded, not only threats

Contents

Document control..... 2

 Version history..... 2

 Reviewers..... 2

 Approval..... 2

 Related products..... 3

How to use this template..... 4

 Quality criteria..... 4

1. Risk register..... 6

2. Assessment scales..... 9

 Probability..... 9

 Impact..... 9

 Proximity..... 10

3. Response type key..... 10

4. Risks escalated to the Project Board..... 11

5. Closed risks..... 11

1. Risk register

Ref	Date raised	Category	Risk description (cause → event → effect)	T/O	Prob	Impact	Score	Prox	Response type	Response actions	Owner	Actione	Residual score	Status
RSK - 001	04 Jun 2026	Supply chain	Because GPU allocation is constrained by vendor quota, the Tranche 2 hardware delivery may slip beyond November 2026, causing the platform build to start late and the AI enablement benefit to be deferred by a quarter	Threat	4	5	20	Q4 2026	Mitigate	Allocation confirmed in writing at contract award; 20% of Tranche 2 volume dual-sourced; staged acceptance so hall A can proceed independently of hall B	E. Santos, Procurement Lead	D. Okonkwo, Programme Manager	8	Open
RSK - 002	11 Jun 2026	Facilities	Because DXB-1 hall B was designed for 8 kW racks, the 60 kW liquid-cooled racks may exceed the available floor loading and chilled water capacity, causing a redesign mid-build	Threat	3	5	15	Q1 2027	Mitigate	Structural survey completed before hall B order; CDU capacity modelled at N+1; contingency for a reduced 1,536-GPU configuration held	A. Kowalski, Data Centre Lead	T. Nakamura, Chief Platform Architect	6	Open
RSK - 003	18 Jun 2026	Security	Because the platform will host model weights and training data from three business units, weak tenant isolation may allow cross-tenant data access, causing a reportable data incident and loss of regulatory standing	Threat	2	5	10	Q2 2027	Mitigate	Namespace and network policy isolation validated by penetration test before multi-tenant go-live; per-tenant KMS keys; quarterly control testing	L. Haddad, CISO	K. Adeyemi, Security Architect	4	Open
RSK	02 Jul	Resource	Because the platform	Threat	4	3	12	Q4	Mitigate	Two contractors	P.	D.	6	O

Ref	Date raised	Category	Risk description (cause → event → effect)	T/O	Prob	Impact	Score	Prox	Response type	Response actions	Owner	Actione	Residual score	Status
-004	2026		engineering skill set is scarce in-market, recruitment of the six planned SRE roles may take longer than three months, causing the MLOps workstream to depend on contractors beyond Tranche 2	eat				2026		engaged from October 2026 with knowledge-transfer clauses; internal conversion programme from the infrastructure team	Raghavan, Platform Engineering Lead	Okonkwo, Programme Manager		pen
RSK-005	09 Jul 2026	Technical	Because the 400G RoCEv2 fabric is new to the organisation, congestion control tuning may not achieve the target 92% collective communication efficiency, causing training job throughput to fall short of the business case	Threat	3	4	12	Q1 2027	Mitigate	NCCL benchmark gate at pilot exit; vendor performance engineering engaged for two weeks per hall; fallback to reduced job scale documented	J. Ferreira, Network Lead	T. Nakamura, Chief Platform Architect	4	Open
RSK-006	16 Jul 2026	External	Because grid capacity in the DXB-1 catchment is committed to 2028, the additional 4 MVA required for Tranche 3 may not be granted, causing the second site to be brought forward at unbudgeted cost	Threat	3	4	12	Q3 2027	Mitigate	Utility application lodged Q3 2026; AUH-2 pre-feasibility funded from Tranche 2 contingency	A. Kowalski, Data Centre Lead	H. Farrell, Director of Infrastructure	8	Open
RSK-007	23 Jul 2026	Organisational	Because three business units expect priority access, contention over scheduling policy may stall multi-tenant go-live, causing the platform to be operated as a single-tenant	Threat	3	3	9	Q2 2027	Mitigate	Fair-share quota model agreed at the Programme Board before build; chargeback published in	F. Mansour, Business Change	V. Chandra, Head of AI Enablement	3	Open

Ref	Date raised	Category	Risk description (cause → event → effect)	T/O	Prob	Impact	Score	Prox	Response type	Response actions	Owner	Actione	Residual score	Status
			estate and the utilisation benefit to be lost							advance; escalation route to the sponsor	Lead			
RSK - 008	30 Jul 2026	Regulatory	Because certain training data is subject to data residency obligations, use of the AUH-2 site or any vendor support access from outside the UAE may breach those obligations, causing regulatory exposure	Threat	2	4	8	Q3 2027	Avoid	Data classification completed before onboarding; vendor remote access brokered through a monitored jump host inside the UAE; residency clause in all support contracts	L. Haddad, CISO	K. Adeyemi, Security Architect	4	Open
RSK - 009	06 Aug 2026	Supplier	Because the integration partner is delivering both the fabric and the platform layer, a single supplier failure would stall two workstreams simultaneously, causing a critical path delay of up to ten weeks	Threat	2	4	8	Continuous	Transfer	Performance bond and step-in rights in the contract; design documentation held in escrow; secondary integrator pre-qualified	E. Santos, Procurement Lead	S. Bhatt, Project Manager	4	Open
RSK - 010	13 Aug 2026	Technical	Because the storage tier must sustain 1.2 TB/s to keep GPUs fed, undersized metadata servers may throttle training throughput, causing expensive compute to idle	Threat	3	3	9	Q1 2027	Mitigate	Storage benchmark against a representative training workload before hall A acceptance; metadata tier sized for 2x the	I. Petrova, Data Platform Lead	T. Nakamura, Chief Platform Architect	3	Open

Ref	Date raised	Category	Risk description (cause → event → effect)	T/O	Prob	Impact	Score	Prox	Response type	Response actions	Owner	Actione	Residual score	Status
										modelled IOPS				

2. Assessment scales

Reproduce the scales from the Risk Management Approach so the register is self-contained.

Probability

Score	Descriptor	Range
5	Almost certain	>80%
4	Likely	61–80%
3	Possible	41–60%
2	Unlikely	21–40%
1	Rare	≤20%

Impact

Score	Descriptor	Definition
5	Severe	Achieved business value divided by planned business value across the planning interval
4	Major	The proportion of accelerator time doing useful work, sampled every five minutes
3	Moderate	Achieved business value divided by planned business value across the planning interval
2	Minor	Total facility energy divided by IT energy over a rolling 12 months

Score	Descriptor	Definition
1	Negligible	Total facility energy divided by IT energy over a rolling 12 months

Proximity

Code	Band
I	Imminent — within one month
S	Within current stage
P	Within project
B	Beyond project

3. Response type key

Threat (T)	Opportunity (O)
Avoid	Exploit
Reduce	Enhance
Transfer	Share
Accept	Reject
Prepare contingent plan	Prepare contingent plan

4. Risks escalated to the Project Board

Risk ref	Date	Reason for escalation	Board decision
RSK-001	04 Jun 2026	Yes	Rejected
RSK-002	11 Jun 2026	Yes	Approved
RSK-003	18 Jun 2026	No	Approved with conditions
RSK-004	02 Jul 2026	Yes	Deferred to the next Board
RSK-005	09 Jul 2026	Yes	Rejected

5. Closed risks

Risk ref	Date closed	Closure reason	Lesson recorded?
RSK-001	Q4 2026	Open	Solution intent wiki, DXB-1 platform space
RSK-002	Q1 2027	18 Sep 2026	Programme SharePoint — Helios / Tranche 2 / Governance
RSK-003	Q2 2027	26 Feb 2027	Configuration management database
RSK-004	Q4 2026	Open	Assurance evidence pack, Tranche 2 gate
RSK-005	Q1 2027	18 Sep 2026	ALM tool — Helios ART board